



Monroe County Board of Commissioners Agenda Request Form

Date to be heard Formal Work session Department

Title to appear on Agenda: Vendor #

Executive Summary:

This resolution provides information gained from the County Bridge inspection program regarding two bridges within the City of Bloomington Corporate limits, but is not in the County inventory of Bridges. According to the County's bridge inspection contractor, one bridge, bridge 317, needs immediate attention.

Fund Name(s):	Fund Number(s):	Amount(s)
<input type="text" value="NA"/>	<input type="text" value="NA"/>	<input type="text" value="NA"/>

Presenter:

Speaker(s) for Zoom purposes:

Name(s)	Phone Number(s)
<input type="text"/>	<input type="text"/>

(the speaker phone numbers will be removed from the document prior to posting)

Attorney who reviewed:

RESOLUTION 2026-18
RESOLUTION CONCERNING BRIDGES 316 AND 317.

A resolution to inform the City of Bloomington about the Conditions of Bridges 316 and 317.

WHEREAS, pursuant to Indiana Code 8-17-1-46 the County is responsible for the construction, reconstruction, maintenance, and inspection of a bridge that meets the following requirements:

- (1) Is located in the county, including a bridge that is located within the corporate limits of a municipality.
- (2) Has a span length greater than twenty (20) feet.
- (3) Is not part of the state highway system.
- (4) Meets either of the following:
 - (A) The bridge was inspected by the county before January 1, 2024.
 - (B) The bridge was added to the county inventory by the county executive after December 31, 2024

WHEREAS, Bridges 316 and 317 are in the Monroe County, within the Corporate limits of the City of Bloomington ("City"), span more than 20 feet, are not part of the state highway system; and,

WHEREAS, Bridges 316 and 317 were neither inspected by the Monroe County ("County") before January 1, 2024 or added to the county inventory by the county executive after December 31, 2024; and,

WHEREAS, the County is not responsible for the construction, reconstruction, maintenance, or inspection of Bridges 316 and 317; and,

WHEREAS, the County's Cumulative Bridge fund is available for inspection of all bridges in the County, except those in the state highway system; and,

WHEREAS, it is the County's understanding that the City of Bloomington had inspected Bridges 316 and 317 in the past, but were not willing to continue to inspect the bridges; and,

WHEREAS, the County did utilize the cumulative bridge fund to inspect the bridges due to concerns about losing federal funding if the bridges were not inspected; and,

WHEREAS, the inspection for bridge 317, which is located on West Club House Drive, revealed significant issues, see attached exhibit A; and,

WHEREAS, inspectors of bridge 317 recommended "the bridge be posted for a load limit of 5 ton commercial loading with an emergency vehicle posting of 7 ton single axle, 8 ton tandem, and 11 ton gross load."

WHEREAS, the property surrounding Bridge 317 is owned by the City; and,

WHEREAS, the City has the general authority and responsibility to maintain the roadways within the corporate limits of the City.

NOW, THEREFORE, be it resolved by the Board of Commissioners of Monroe County, Indiana, that the City of Bloomington be informed that:

1. Pursuant to IC 8-17-1-46, Bridges 316 and 317 are within the City of Bloomington corporate limits and the maintenance of the bridges are not the responsibility of the County; and,
2. The County did incorporate the inspections of the Bridges 316 and 317 due to the understanding that the City of Bloomington would no longer inspect the bridges and failure to have the bridges inspected could affect future grant awards; and,
3. As stated in Exhibit A, for Bridge 317, which is located on West Club House Drive, it is recommended that "the bridge be posted for a load limit of 5 ton commercial loading with an emergency vehicle posting of 7 ton single axle, 8 ton tandem, and 11 ton gross load."
4. It was further recommended that the bridge be reinspected at a 12-month interval.
5. The County is forwarding this information to the City of Bloomington as the apparent agency responsible for posting the load limit, inspecting at 12-month intervals, and maintaining the

6. bridge.
The City is encouraged to reach out to the County Highway Department if they have any questions.

Adopted this 14th day of May, 2026.

MONROE COUNTY BOARD OF COMMISSIONERS

“YEAS”

“NAYS”

Julie Thomas, President

Julie Thomas, President

Jody Madeira, Vice President

Jody Madeira, Vice President

Lee Jones, Commissioner

Lee Jones, Commissioner

ATTEST:

Brienne Gregory, Monroe County Auditor

Routine Inspection Report



Structure Information

B.ID.01 Bridge Number	5300184	
B.ID.02 Bridge Name	53-00317	
B.F.01 Feature Type - Number	01	01
B.F.01 Feature Type - Type	H - Highway	W - Waterway
B.F.02 Feature Location	C - Carried on bridge	B - Below bridge
B.F.03 Feature Name	W CLUB HOUSE DRIVE	UNT Griffy Creek

Inspection Information

B.IE.02 Inspection Begin Date	B.IE.04 Bridge Inspector
B.IE.01 Inspection Type	Additional Inspectors:

Condition Ratings Summary

B.C.01 Deck	4	B.C.07 Bridge Bearings	4
B.C.02 Superstructure	4	B.C.08 Bridge Joints	N
B.C.03 Substructure	7	B.C.09 Channel	6
B.C.04 Culvert	N	B.C.10 Channel Protection	3
B.C.05 Bridge Railing	3	B.C.11 Scour	6
B.C.06 Bridge Railing Transitions	N		



B.ID.01 Bridge Number 5300184

Inspector: Sarah Mihalow

B.ID.02 Bridge Name 53-00317

Inspection Date: 03/27/2025

Location Map



B.L.02 County Code 53 - Monroe

B.L.05 Latitude 39.198125

B.L.11 Bridge Location 0.01 MILE WEST OF OLD SR 37 N

B.L.06 Longitude -86.53702

B.ID.01 Bridge Number	5300184
B.ID.02 Bridge Name	53-00317

Inspector:	Sarah Mihalow
Inspection Date:	03/27/2025

Routine Inspection Summary

The bridge was added to the 2024 Phase II Monroe County Bridge Inventory. According to Section 21. IC 8-17-1-46 the City Municipality is the owner and responsible for maintenance for this bridge. The inspection frequency for the bridge was reduce to 12 months due to the deck and superstructure condition and load capacity.

The wearing surface is in fair condition. The deck is in poor condition. The superstructure is in poor condition. The substructure is in good condition. The culvert rating is not applicable. The channel is in satisfactory condition. The bridge was not assessed as scour critical.

The beams have isolated minor to major deterioration with beam 2 being in the worst condition. Beam 2 has an isolated major spall at midspan with 7 severed exposed strands at midspan. Concrete abutments have isolated minor deterioration. The block wall has widespread major failure with the southeast and southwest banks having failed, and the southwest wall is leaning towards the channel. An isolated moderate scour hole is observed at the upstream coping of the bridge. The channel has widespread minor scoured down to rock and has exposed both footings with 0.8-foot maximum scour at abutment 1 and 1.5-foot maximum scour at abutment 2, with no undermining at either abutment.

The bridge was posted for load on 4/16/2024: Commercial 9 tons; EV Single Axle 14 tons, EV Tandem 17tons, EV Gross 24 tons.

The bridge was built in 1960. No plans or shop drawings on file.

Recommended maintenance includes installing current standard bridge and approach rail with end treatments, repair erosion at all 4 corners, placing Class 2 riprap along both abutments, filling in the scour hole at the south coping of the bridge, and grouting the tie rod ends. The recommended major work is to replace the superstructure due to condition and load capacity.

B.ID.01 Bridge Number	5300184
B.ID.02 Bridge Name	53-00317

Inspector:	Sarah Mihalow
Inspection Date:	03/27/2025

Section 1: Bridge Identification

Subsection 1.1: Identification

B.ID.01 Bridge Number	5300184
B.ID.02 Bridge Name	53-00317
B.ID.03 Previous Bridge Number	

Subsection 1.2: Location

B.L.01 State Code	18 - Indiana	B.L.02 County Code	53 - Monroe
B.L.03 Place Code	5860	B.L.04 Highway Agency District	5 - Seymour
B.L.05 Latitude	39.198125	B.L.06 Longitude	-86.53702
B.L.07 Border Bridge Number	N	B.L.08 Border Bridge State or County Code	
B.L.09 Border Bridge Insp. Resp.		B.L.10 Border Bridge Designated Lead State	L03 - City or municipal highway agency
B.L.11 Bridge Location	0.01 MILE WEST OF OLD SR 37 N		
B.L.12 Metro. Planning Org.			

Subsection 1.3: Classification

B.CL.01 Owner	L03 - City or municipal highway agency	B.CL.02 Maintenance Responsibility	L03 - City or municipal highway agency
B.CL.03 Federal or Tribal Land Access	N - Not applicable	B.CL.04 Historic Significance	N - Bridge is not eligible for the National Register, and is not in a historic district eligible for the National Register
B.CL.05 Toll	N - Bridge does not carry a toll road and is not a toll bridge	B.CL.06 Emergency Evacuation Designation	

Section 2: Bridge Material and Type

Subsection 2.1: Span Material and Type

B.SP.01 Span Configuration Designation - Number	01
B.SP.01 Span Configuration Designation - Type	M - Main
B.SP.02 Number of Spans	1
B.SP.03 Number of Beam Lines	
B.SP.04 Span Material	C03 - Prestressed concrete – pre-tensioned
B.SP.05 Span Continuity	1 - Simple or single span
B.SP.06 Span Type	B02 - Box girder/beam – multiple adjacent
B.SP.07 Span Protective System	0 - None
B.SP.08 Deck Interaction	IM - Integral or monolithic

B.ID.01 Bridge Number	5300184
B.ID.02 Bridge Name	53-00317

Inspector:	Sarah Mihalow
Inspection Date:	03/27/2025

B.SP.09 Deck Material and Type	C03 - Prestressed concrete – pre-tensioned
B.SP.10 Wearing Surface	B01 - Bituminous (asphalt)
B.SP.11 Deck Protective System	0 - None
B.SP.12 Deck Reinforcing Protective System	0 - None
B.SP.13 Deck Stay-In-Place Forms	0 - None

Subsection 2.2: Substructure Material and Type

B.SB.01 Substructure Configuration Designation - Number	01
B.SB.01 Substructure Configuration Designation - Type	A - Abutment
B.SB.02 Number of Substructure Units	2
B.SB.03 Substructure Material	C01 - Reinforced concrete – cast-in-place
B.SB.04 Substructure Type	A01 - Abutment – cantilever/wall
B.SB.05 Substructure Protective System	0
B.SB.06 Foundation Type	F02 - Footing - on rock
B.SB.07 Foundation Protective System	0 - None

Subsection 2.3: Roadside Hardware

B.RH.01 Bridge Railings	I0-T	B.RH.02 Transitions	I0-T
-------------------------	------	---------------------	------

Section 3: Bridge Geometry

B.G.01 NBIS Bridge Length	28	B.G.02 Total Bridge Length	28
B.G.03 Maximum Span Length	27	B.G.04 Minimum Span Length	27
B.G.05 Bridge Width Out-to-Out	28	B.G.06 Bridge Width Curb-to-Curb	28
B.G.07 Left Curb or Sidewalk Width	0	B.G.08 Right Curb or Sidewalk Width	0
B.G.09 Approach Roadway Width	25.3	B.G.10 Bridge Median	0 - No median
B.G.11 Skew	00	B.G.12 Curved Bridge	
B.G.13 Maximum Bridge Height		B.G.14 Sidehill Bridge	N - Not a sidehill bridge
B.G.15 Irregular Deck Area		B.G.16 Calculated Deck Area	784.0
Culvert Barrel Length		Culvert Height	
Culvert Width			

Section 4: Features

Subsection 4.1: Feature Identification

B.F.01 Feature Type - Number	01	01
B.F.01 Feature Type - Type	H - Highway	W - Waterway
B.F.02 Feature Location	C - Carried on bridge	B - Below bridge

B.ID.01 Bridge Number	5300184	Inspector:	Sarah Mihalow
B.ID.02 Bridge Name	53-00317	Inspection Date:	03/27/2025
B.F.03 Feature Name	W CLUB HOUSE DRIVE	UNT Griffy Creek	

Subsection 4.2: Routes

B.F.01 Feature Type - Number	01
B.F.01 Feature Type - Type	H - Highway
B.RT.01 Route Designation	R01
B.RT.02 Route Number	0
B.RT.03 Route Direction	2-T - TEMP - Two-way traffic - NS or -----
B.RT.04 Route Type	5 - City street
B.RT.05 Service Type	1 - Mainline

Subsection 4.3: Highways

B.F.01 Feature Type - Number	01
B.F.01 Feature Type - Type	H - Highway
B.H.01 Functional Classification	4 - Minor Arteria
B.H.02 Urban Code	T-U - TEMP - urban
B.H.03 NHS Designation	N - Non-NHS
B.H.04 National Highway Freight Network	N - Not on the NHFN
B.H.05 STRAHNET Designation	N - Not a STRAHNET route
B.H.06 LRS Route ID	
B.H.07 LRS Mile Point	0
B.H.08 Lanes on Highway	2
B.H.09 Annual Average Daily Traffic	950
B.H.10 Annual Average Daily Truck Traffic	5
B.H.11 Year of Annual Average Daily Traffic	2020
B.H.12 Highway Maximum Usable Vertical Clearance	99.9
B.H.13 Highway Minimum Vertical Clearance	99.9
B.H.14 Highway Minimum Horizontal Clearance, Left	
B.H.15 Highway Minimum Horizontal Clearance, Right	
B.H.16 Highway Maximum Usable Surface Width	28
B.H.17 Bypass Detour Length	3
B.H.18 Crossing Bridge Number	

Subsection 4.4: Railroads

Subsection 4.5: Navigable Waterways

B.F.01 Feature Type - Number	01
B.F.01 Feature Type - Type	W - Waterway
B.N.01 Navigable Waterway	N
B.N.02 Navigation Minimum Vertical Clearance	

B.ID.01 Bridge Number	5300184
B.ID.02 Bridge Name	53-00317
B.N.03 Movable Bridge Maximum Navigation Vertical Clearance	
B.N.04 Navigation Channel Width	
B.N.05 Navigation Channel Minimum Horizontal Clearance	
B.N.06 Substructure Navigation Protection	

Inspector:	Sarah Mihalow
Inspection Date:	03/27/2025

Section 5: Loads, Load Rating, and Posting

Subsection 5.1: Loads and Load Ratings

B.LR.01 Design Load	HS20 - HS-20	B.LR.02 Design Method	LFD - Load Factor Design
B.LR.03 Load Rating Date	03/15/2024	B.LR.04 Load Rating Method	LFR - Load Factor Rating
B.LR.05 Inventory Load Rating Factor	0.42	B.LR.06 Operating Load Rating Factor	0.70
B.LR.07 Controlling Legal Load Rating Factor	0.59	B.LR.08 Routine Permit Loads	C - Bridge does not carry routine permit loads. Routine permit loads are restricted from the bridge.


Subsection 5.2: Load Posting Status

B.PS.01 Load Posting Status	B.PS.02 Posting Status Date Change
PP	Apr 16 2024 12:00AM

Subsection 5.3: Load Evaluation and Posting

B.EP.01 Legal Load Configuration	B.EP.02 Legal Load Rating Factor	B.EP.03 Posting Type	B.EP.04 Posting Value
-------------------------------------	-------------------------------------	-------------------------	--------------------------

Maximum Allowable Weight Limit (Tons)	Maximum Allowable Tonnages on Signage
---------------------------------------	---------------------------------------

<p>Max Allowable CV (Gross)</p> <p>Max Allowable EV (Single Axle)</p> <p>Max Allowable EV (Tandem)</p> <p>Max Allowable EV (Gross)</p>	<p>*Actual posted values may not exceed those as shown below</p> <p>**Sample Commercial Vehicle signage displayed is applicable only when B.EP.03 Posting Type includes G</p> <div style="text-align: center;">  </div>
--	---

B.ID.01 Bridge Number	5300184
B.ID.02 Bridge Name	53-00317

Inspector:	Sarah Mihalow
Inspection Date:	03/27/2025

Section 6: Inspections

Subsection 6.1: Inspection Requirements

B.IR.01 NSTM Inspection Required	N - NSTM inspection not required.	B.IR.02 Fatigue Details	
B.IR.03 Underwater Inspection Required	N - Underwater inspection not required	B.IR.04 Complex Feature	

Subsection 6.2: Inspection Events

Section 7: Bridge Condition

Subsection 7.1: Component Condition Ratings

B.C.01 Deck	4 - POOR Widespread moderate or isolated major defects		
Prestressed Concrete Box Beams - See superstructure comments.			
B.C.01a Wearing Surface	5 - Fair Condition		
Bituminous - Wearing surface is not full width. Some minor map cracking along the shoulder. Some minor longitudinal cracks at bridge ends.			
B.C.01b Approach Slab	N - Not Applicable		
Not Applicable			
B.C.08 Bridge Joint Type	N - No Bridge Joints	B.C.08 Joint Location	N - NOT APPLICABLE Bridge does not have deck joints.
B.C.08 Bridge Joints	N - NOT APPLICABLE Bridge does not have deck joints.		
Not Applicable			
B.C.08a Terminal Joint	N - Not Applicable		
Not Applicable			
B.C.05 Bridge Railing	3 - SERIOUS Major defects		
TIMBER BOARDS AND POSTS - WIDESPREAD MAJOR ROTTING WITH SOME POSTS HAVING 100% SECTION LOSS AT CONNECTION TO BEAM.			
B.C.06 Bridge Railing Transitions	N - NOT APPLICABLE Component does not exist.		
Not Applicable			
B.C.02 Superstructure	4 - POOR Widespread moderate or isolated major defects		
Prestressed Concrete Box Beams - Minor leaching between beams. Beam 1 has isolated minor spalls with exposed stirrups at the east end. Beam 1 has some (3) minor hairline cracks with leaching at midspan and 1 isolated minor hairline crack at abutment 1. Beam 2 has an isolated major spall at midspan with 7 severed exposed strands. Beam 5 has an isolated minor spall with exposed steel at east end.			
B.C.07 Bridge Bearings	4 - POOR Widespread moderate or isolated major defects	B.C.07 Bearing Type	2 - Elastomeric
Elastomeric Bearing Pads - Widespread bearing pads have moderate movement.			
B.C.02a Paint	N - Not Applicable		
B.C.02a Paint Year		B.C.02a Paint Location	N - No Paint
Not Applicable			

B.ID.01 Bridge Number	5300184	Inspector:	Sarah Mihalow
B.ID.02 Bridge Name	53-00317	Inspection Date:	03/27/2025
B.C.03 Substructure	7 - GOOD Some minor defects.		
Concrete Abutments - Leaking on abutments. Some minor hairline vertical cracks on both abutments. Isolated minor spall on abutment 2 under beams 6 and 7.			
B.C.03a Concrete Slope wall	N - Not Applicable		
Not Applicable			
B.C.04 Culvert	N - NOT APPLICABLE Component does not exist.		
Not Applicable			
B.C.09 Channel	6 - SATISFACTORY Widespread minor or isolated moderate defects.		
Gravel Flowline - Isolated moderate scour hole at upstream coping of the bridge.			
B.C.10 Channel Protection	3 - SERIOUS Major defects		
No Protection along Abutments and Stone Block Walls along Upstream and Downstream Banks with Riprap at the Southwest Corner - Widespread major failures in block walls. Block wall along southeast and southwest banks have failed and the southwest wall is leaning towards the channel.			
B.C.11 Scour	6 - Widespread minor or isolated moderate scour.		
Channel scoured down to rock exposing both footings. Widespread minor scour along both abutments. 0.8 foot maximum scour at abutment 1, and 1.5 foot maximum scour at abutment 2. No undermining at either abutment.			
B.C.12 Bridge Condition Classification	P - Poor	B.C.13 Lowest Condition Rating Code	4 - POOR Widespread moderate or isolated major defects
B.C.14 NSTM Inspection	N - NOT APPLICABLE Component does not exist.		
Not Applicable			
B.C.15 Underwater Inspection	N - NOT APPLICABLE Component does not exist.		
Not Applicable			

Subsection 7.4: Appraisal

B.AP.01 Approach Roadway Alignment	G - Good		
Bituminous Approaches - Straight and Level, Curve to West, Intersection to East, Drive at Southwest Corner - Widespread minor erosion at all bridge corners.			
B.AP.02 Overtopping Likelihood	2 - Very low – once every 51 to 99 years		
Appears Adequate			
B.AP.03 Scour Vulnerability	A - Scour appraisal completed. Bridge determined to be stable for scour.		
Abutments are founded on rock.			
B.AP.03a Scour Analysis Status	B.AP.03a Scour Analysis Date		
B.AP.03a Scour Analysis Determination			
Hydraulics Comments			
B.AP.03b Scour Analysis Status	B.AP.03b Date of Countermeasures Placed or Field Verified	2025-03-27T00:00:00	
B.AP.03b Bridge Inspection Comments			
B.AP.04 Scour Plan of Action	0 - A scour POA is not required.		
Not Applicable			

B.ID.01 Bridge Number	5300184	Inspector:	Sarah Mihalow
B.ID.02 Bridge Name	53-00317	Inspection Date:	03/27/2025

B.AP.05 Seismic Vulnerability N - Bridge does not require seismic evaluation due to low anticipated ground motion or agency prioritization.

Are cliff swallows or nests present? No Can bats or guano be seen or heard? No

Delinquent Delinquent Reason

Subsection 7.5: Work Events

B.W.01 Year Built	1960
B.W.02 Year Work Performed	B.W.03 Work Performed

Element Level Condition Ratings

Subsection 7.3: Element Conditions

Element	Total Quantity	Units	B.CS.01 CS 1	B.CS.02 CS 2	B.CS.03 CS 3	B.CS.04 CS 4
---------	----------------	-------	-----------------	-----------------	-----------------	-----------------

B.ID.01 Bridge Number 5300184

B.ID.02 Bridge Name 53-00317

Inspector: Sarah Mihalow

Inspection Date: 03/27/2025

Photos



PHOTO #01: APPROACH LOOKING EAST



PHOTO #02: APPROACH LOOKING WEST

B.ID.01 Bridge Number 5300184

Inspector: Sarah Mihalow

B.ID.02 Bridge Name 53-00317

Inspection Date: 03/27/2025



PHOTO #03: ELEVATION LOOKING NORTH



PHOTO #04: ASPHALT PATCH AT NORTHEAST CORNER

B.ID.01 Bridge Number 5300184

Inspector: Sarah Mihalow

B.ID.02 Bridge Name 53-00317

Inspection Date: 03/27/2025



PHOTO #05: ASPHALT CRACKING AT BRIDGE END & ROTTED
TIMBER BRIDGE RAIL



PHOTO #06: TYPICAL BEARING PAD MOVED OUT &
OVERHANGS BRIDGE SEAT

B.ID.01 Bridge Number 5300184

Inspector: Sarah Mihalow

B.ID.02 Bridge Name 53-00317

Inspection Date: 03/27/2025



PHOTO #07: APPROACH LOOKING EAST LOAD POSTING




PHOTO #08: APPROACH LOOKING WEST LOAD POSTING

B.ID.01 Bridge Number 5300184

Inspector: Sarah Mihalow

B.ID.02 Bridge Name 53-00317

Inspection Date: 03/27/2025



PHOTO #09: APPROACH LOOKING EAST ADVANCE LOAD POSTING



PHOTO #10: 1.5' OF SCOUR AT ABUTMENT 2 FOOTING

B.ID.01 Bridge Number 5300184

Inspector: Sarah Mihalow

B.ID.02 Bridge Name 53-00317

Inspection Date: 03/27/2025



PHOTO #11: ISOLATED MAJOR SPALL WITH 7 SEVERED STRANDS ON BEAM 2 AT MIDSPAN



PHOTO #12: ISOLATED MODERATE SPALL ON BEAM 2 AT EAST END

B.ID.01 Bridge Number 5300184

Inspector: Sarah Mihalow

B.ID.02 Bridge Name 53-00317

Inspection Date: 03/27/2025



PHOTO #13: SOUTHWEST WING FAILED



PHOTO #14: SCOUR HOLE AT SOUTH COPING

B.ID.01 Bridge Number 5300184

Inspector: Sarah Mihalow

B.ID.02 Bridge Name 53-00317

Inspection Date: 03/27/2025



PHOTO #15: ISOLATED MINOR SPALL ON ABUTMENT 2



PHOTO #16: 0.8' OF SCOUR AT ABUTMENT 1 FOOTING

B.ID.01 Bridge Number 5300184

Inspector: Sarah Mihalow

B.ID.02 Bridge Name 53-00317

Inspection Date: 03/27/2025



PHOTO #17: MINOR EROSION AT SOUTHEAST BRIDGE CORNER

B.ID.01 Bridge Number 5300184
B.ID.02 Bridge Name 53-00317

Inspector: Sarah Mihalow
Inspection Date: 03/27/2025

Maintenance Needs Reported

Date Reported: 03/27/2025 | Priority: 4-Grey
Type: Erosion Control / Rip Rap
Comments:
Recommendation: Place class 1 riprap along both abutments.
Status: Open | WMS WO#:

B.ID.01 Bridge Number 5300184


B.ID.02 Bridge Name 53-00317

Inspector: Sarah Mihalow

Inspection Date: 03/27/2025

Maintenance Photos

MONROE 317



22 / 22

132

6.5' FROM WATER TO
LOW STRUCTURE

ELEVATION LOOKING NORTH

LOAD RATING SUMMARY

Monroe County Bridge 317

53-00317

NBI NUMBER

5300125



IMAGINE. CREATE. ACHIEVE.
a sustainable future

8320 Craig Street | Indianapolis, IN 46250

317.849.5832 | www.egis-group.com

Bridge Name:	Monroe County Bridge 317	Load Rater:	SS 04/23/2026
NBI #:	5300125	Reviewer 1:	RKH 04/24/2026
Rating Type:	Bridge Deterioration	Deterioration Included:	Yes
Design Load:	Unknown	Routine Permit Loads:	N
Design Method:	Unknown	Rating Program and Version:	AASHTOWare BrR 7.7.1.3001
Load Rating Method:	LFR	Rating Units:	US Customary

IDENTIFICATION

Structure Type:	Prestressed Concrete Box Beam Bridge	Plans Available:	No
Description:	Prestressed Concrete Box Beams- MULT	Shop Drawings Available:	No
County:	53- Monroe	Year Built:	1960
District:	05 - Seymour	Years Reconstructed:	N/A
Milepoint/Location:	50 ft W of N. Old Martinsville Rd.	Des. No.:	N/A

GEOMETRY

Spans:	1 span @ 27'-0"
# Beams & Spacing:	7- WS 12"x 48" Prestressed Concrete Box Beams, 4'-0" Beam Spacing
Left Overhang/Thickness:	2'-0"
O-to-O Coping:	28'-0"
Clear Roadway:	28'-0"
Misc.:	Under Fill
Misc.:	Skew 0°

DECK

Original Thickness:	N/A	Concrete f'c:	N/A
Structural Depth:	N/A	Reinforcing Fy:	N/A
Sacrificial WS:	N/A	Railing/Curb:	N/A
Add'l Wearing Surface:	1" Asphalt Wearing Surface	Sidewalks:	N/A
Stay-in-Place Forms:	N/A	Misc.:	N/A

CONCRETE BEAMS

Beam:	Adjacent Prestressed Concrete Box Beams, WS-12x48"	Concrete f'c:	5 ksi
Reinforcing Fy:	Grade 40 Rebar	Concrete f'ci:	4 ksi
Strand Material:	Grade 270 strands with Aps=0.153 sq. in. per strand	Residual Camber:	N/A
Misc.:	Assumed Stress Relieved		

STEEL BEAMS

Beam/Structural Steel:	N/A
Structural Steel/Material:	N/A
Misc.:	N/A
Misc.:	N/A

NOTES & REHAB SUMMARY

No plans were available for this structure.

The superstructure was noted as having some signs of distress. Minor leaching between beams. Beam 1 has spalls with exposed stirrups at east end. Beam 1 has 3 hairline longitudinal cracks with leaching at midspan. Beam 2 has a large spall at midspan with 10 exposed strands, 5 of them are severed. Beam 5 has a minor spall with exposed steel at east end.

The substructure was noted as having some signs of distress. Leaking on abutments. Vertical cracks on both abutments.

Due to the deterioration of the beams, 3 strands were taken out from Beam 1, and 10 strands were taken out from Beam 2.

Bridge Name:	Monroe County Bridge 317	Load Rater:	SS 04/23/2026
NBI #:	5300125	Reviewer 1:	RKH 04/24/2026
Rating Type:	Bridge Deterioration	Deterioration Included:	Yes
Design Load:	Unknown	Routine Permit Loads:	N
Design Method:	Unknown	Rating Program and Version:	AASHTOWare BrR 7.7.1.3001
Load Rating Method:	LFR	Rating Units:	US Customary

DESIGN LOADS

(future wearing surface ==> 0 psf)

Applicable Design Vehicle	Vehicle Configuration	Inventory Rating Factors	Load Capacity (tons)	Operating Rating Factors	Load Capacity (tons)
<input checked="" type="checkbox"/>	HL-93	N/A	#VALUE!		
<input type="checkbox"/>	<i>Fatigue</i>	<i>NA</i>			
<input checked="" type="checkbox"/>	H-20	0.233	4.66		
<input checked="" type="checkbox"/>	HS-20	0.213	7.66		
<input checked="" type="checkbox"/>	HS-25	0.170	7.65		
<input type="checkbox"/>	<i>Alternate Military</i>	<i>1.307</i>			
<input type="checkbox"/>	<i>Toll Road Loading NO. 2 (90K)</i>				
<input type="checkbox"/>	<i>Toll Road Loading NO. 1 (90K)</i>				
<input type="checkbox"/>	<i>Special Toll Road Truck (126K)</i>				
<input type="checkbox"/>	<i>Michigan Train Truck NO. 5</i>				
<input type="checkbox"/>	<i>Michigan Train Truck NO. 8</i>				

NOTES

The beam 2 controlled the HS-20 inventory load rating in flexure. The load rating gives a 7 ton safe posting load; however, we will recommend a posting of 5 tons for this bridge.
 The load capacity was determined using Load Factor Rating (LFR) analysis according to the Manual of Bridge Evaluation 6B.4.1; however, due to the noted deterioration we are going to lower the commercial vehicle safe posting load to 5 tons. Based on the assumptions made due to the lack of plans, existing conditions, we recommend a load limit of 5 tons.

Bridge Name:	Monroe County Bridge 317	Load Rater:	SS 04/23/2026
NBI #:	5300125	Reviewer 1:	RKH 04/24/2026
Rating Type:	Bridge Deterioration	Deterioration Included:	Yes
Design Load:	Unknown	Routine Permit Loads:	N
Design Method:	Unknown	Rating Program and Version:	AASHTOWare BrR 7.7.1.3001
Load Rating Method:	LFR	Rating Units:	US Customary

LEGAL & ROUTINE PERMIT LOADS

(future wearing surface ==> 0 psf)

# of Axles	Vehicle Configuration	Rating Factors	Load Capacity (tons)	Safe Posting Load (tons)
2	EV2	0.433	12.45	12
3	EV3	0.279	12.00	11

Single Axle (W2)	7.253
Tandem (W3)	8.649
Gross (GVW)	11.000

Applicable Routine Permit	# of Axles	Vehicle Configuration	Rating Factors	Load Capacity (tons)	Safe Posting Load (tons)
	varies	NRL	0.290	N/A	N/A
	2	H20-44	0.389	7.78	7
	2	Alternate Military	0.305	7.32	7
	3	HL-93	NA	#VALUE!	#VALUE!
	3	HS20-44	0.355	12.78	12
	3	AASHTO Type 3	0.430	10.75	10
	4	SU4	0.360	9.72	9
<input type="checkbox"/>	4	Toll Road Loading NO. 2	1.139	51.25	51
	5	AASHTO Type 3S2	0.441	15.87	15
	5	SU5	0.329	10.19	10
<input type="checkbox"/>	5	Toll Road Loading NO. 1	1.149	51.70	51
	6	AASHTO Type 3-3	0.522	20.88	20
	6	Lane Type	NA		
	6	SU6	0.303	10.54	10
<input type="checkbox"/>	7	Special Toll Road Truck	1.000	63.00	63
	7/8	SU7	0.297	11.52	11
<input type="checkbox"/>	8	Michigan Train Truck NO. 5	1.329	89.04	89
<input type="checkbox"/>	11	Michigan Train Truck NO. 8	1.314	88.16	88

NOTES

Bridge Name:	Monroe County Bridge 317	Load Rater:	SS 04/23/2026
NBI #:	5300125	Reviewer 1:	RKH 04/24/2026
Rating Type:	Bridge Deterioration	Deterioration Included:	Yes
Design Load:	Unknown	Routine Permit Loads:	N
Design Method:	Unknown	Rating Program and Version:	AASHTOWare BrR 7.7.1.3001
Load Rating Method:	LFR	Rating Units:	US Customary

SPECIAL PERMIT LOADS

(future wearing surface ==> 0 psf)

# of Axels	Vehicle Configuration	Rating Factors	Load Capacity (tons)
11	Superload (258K)		
13	Superload (267K)		
14	Superload (350K)		
19	Superload (305K)		
19	Superload (480K)		

NOTES



Randall K Henderson

Engineer

2026-04-24

Date

Rating Results Summary Report

Name: Copy of Monroe County Bridge 317 (LFR)
 Struct-Def: Monroe County Bridge 317

Bridge ID: 53-00317 (2026)
 Member: Member 1

SNBI: 5300184 (2026)
 Member alt: Wizard Alternative

Live Load	Live Load Type	Rating Method	Rating Level	Load Rating (Ton)	Rating Factor	Location (ft)	Location Span-(%)	Limit State	Impact	Lane
Alt Military (LFR) (M...	Axle Load	LFR	Legal Operating	31.01	1.292	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
EV2-Indiana	Axle Load	LFR	Legal Operating	43.22	1.503	21.50	1 - (79.6)	Design Flexure - Co...	As Requested	As Requested
EV3-Indiana	Axle Load	LFR	Legal Operating	43.02	1.000	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44	Axle Load	LFR	Inventory	19.68	0.984	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44	Lane	LFR	Inventory	24.08	1.204	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44 Legal	Axle Load	LFR	Legal Operating	32.86	1.643	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44 Legal	Lane	LFR	Legal Operating	40.22	2.011	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44	Axle Load	LFR	Inventory	30.60	0.850	21.50	1 - (79.6)	Design Flexure - Co...	As Requested	As Requested
HS 20-44	Lane	LFR	Inventory	43.35	1.204	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44 Legal	Axle Load	LFR	Legal Operating	51.10	1.420	21.50	1 - (79.6)	Design Flexure - Co...	As Requested	As Requested
HS 20-44 Legal	Lane	LFR	Legal Operating	72.40	2.011	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
HS 25	Axle Load	LFR	Inventory	30.60	0.680	21.50	1 - (79.6)	Design Flexure - Co...	As Requested	As Requested
HS 25	Lane	LFR	Inventory	43.35	0.963	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
NRL	Axle Load	LFR	Legal Operating	49.96	1.249	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU4	Axle Load	LFR	Legal Operating	41.52	1.538	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
SU5	Axle Load	LFR	Legal Operating	43.88	1.415	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU6	Axle Load	LFR	Legal Operating	45.28	1.303	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU7	Axle Load	LFR	Legal Operating	48.95	1.263	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
Type 3 (Mod. Tire W...	Axle Load	LFR	Legal Operating	45.61	1.824	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
Type 3-3 (Mod. Tire...	Axle Load	LFR	Legal Operating	88.60	2.215	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
Type 3S2 (Mod. Tire...	Axle Load	LFR	Legal Operating	68.25	1.896	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested

Rating Results Summary Report

Name: Copy of Monroe County Bridge 317 (LFR)
 Struct-Def: Monroe County Bridge 317

Bridge ID: 53-00317 (2026)
 Member: Member 2

SNBI: 5300184 (2026)
 Member alt: Wizard Alternative

Live Load	Live Load Type	Rating Method	Rating Level	Load Rating (Ton)	Rating Factor	Location (ft)	Location Span-(%)	Limit State	Impact	Lane
Alt Military (LFR) (M...	Axle Load	LFR	Legal Operating	7.31	0.305	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
EV2-Indiana	Axle Load	LFR	Legal Operating	10.51	0.366	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
EV3-Indiana	Axle Load	LFR	Legal Operating	10.14	0.236	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44	Axle Load	LFR	Inventory	4.66	0.233	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44	Lane	LFR	Inventory	5.60	0.280	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44 Legal	Axle Load	LFR	Legal Operating	7.79	0.389	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44 Legal	Lane	LFR	Legal Operating	9.35	0.468	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44	Axle Load	LFR	Inventory	7.65	0.213	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44	Lane	LFR	Inventory	10.08	0.280	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44 Legal	Axle Load	LFR	Legal Operating	12.78	0.355	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44 Legal	Lane	LFR	Legal Operating	16.84	0.468	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
HS 25	Axle Load	LFR	Inventory	7.65	0.170	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
HS 25	Lane	LFR	Inventory	10.08	0.224	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
NRL	Axle Load	LFR	Legal Operating	11.62	0.290	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU4	Axle Load	LFR	Legal Operating	9.72	0.360	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU5	Axle Load	LFR	Legal Operating	10.20	0.329	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU6	Axle Load	LFR	Legal Operating	10.53	0.303	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU7	Axle Load	LFR	Legal Operating	11.50	0.297	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
Type 3 (Mod. Tire W...	Axle Load	LFR	Legal Operating	10.75	0.430	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
Type 3-3 (Mod. Tire...	Axle Load	LFR	Legal Operating	20.89	0.522	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
Type 3S2 (Mod. Tire...	Axle Load	LFR	Legal Operating	15.87	0.441	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested

Rating Results Summary Report

Name: Copy of Monroe County Bridge 317 (LFR)
 Struct-Def: Monroe County Bridge 317

Bridge ID: 53-00317 (2026)
 Member: Member 3

SNBI: 5300184 (2026)
 Member alt: Wizard Alternative

Live Load	Live Load Type	Rating Method	Rating Level	Load Rating (Ton)	Rating Factor	Location (ft)	Location Span-(%)	Limit State	Impact	Lane
Alt Military (LFR) (M...	Axle Load	LFR	Legal Operating	42.19	1.758	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
EV2-Indiana	Axle Load	LFR	Legal Operating	60.28	2.097	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
EV3-Indiana	Axle Load	LFR	Legal Operating	58.52	1.361	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44	Axle Load	LFR	Inventory	26.77	1.339	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44	Lane	LFR	Inventory	32.50	1.625	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44 Legal	Axle Load	LFR	Legal Operating	44.71	2.235	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44 Legal	Lane	LFR	Legal Operating	54.28	2.714	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44	Axle Load	LFR	Inventory	43.87	1.219	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44	Lane	LFR	Inventory	58.50	1.625	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44 Legal	Axle Load	LFR	Legal Operating	73.26	2.035	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44 Legal	Lane	LFR	Legal Operating	97.70	2.714	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
HS 25	Axle Load	LFR	Inventory	43.87	0.975	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
HS 25	Lane	LFR	Inventory	58.50	1.300	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
NRL	Axle Load	LFR	Legal Operating	67.43	1.686	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU4	Axle Load	LFR	Legal Operating	56.43	2.090	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU5	Axle Load	LFR	Legal Operating	59.21	1.910	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU6	Axle Load	LFR	Legal Operating	61.11	1.759	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU7	Axle Load	LFR	Legal Operating	66.59	1.719	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
Type 3 (Mod. Tire W...	Axle Load	LFR	Legal Operating	62.04	2.482	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
Type 3-3 (Mod. Tire...	Axle Load	LFR	Legal Operating	120.54	3.013	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
Type 3S2 (Mod. Tire...	Axle Load	LFR	Legal Operating	92.10	2.558	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested

Rating Results Summary Report

Name: Copy of Monroe County Bridge 317 (LFR)
 Struct-Def: Monroe County Bridge 317

Bridge ID: 53-00317 (2026)
 Member: Member 7

SNBI: 5300184 (2026)
 Member alt: Wizard Alternative

Live Load	Live Load Type	Rating Method	Rating Level	Load Rating (Ton)	Rating Factor	Location (ft)	Location Span-(%)	Limit State	Impact	Lane
Alt Military (LFR) (M...	Axle Load	LFR	Legal Operating	41.68	1.737	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
EV2-Indiana	Axle Load	LFR	Legal Operating	59.55	2.071	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
EV3-Indiana	Axle Load	LFR	Legal Operating	57.82	1.345	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44	Axle Load	LFR	Inventory	26.45	1.322	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44	Lane	LFR	Inventory	32.10	1.605	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44 Legal	Axle Load	LFR	Legal Operating	44.17	2.209	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
H 20-44 Legal	Lane	LFR	Legal Operating	53.61	2.680	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44	Axle Load	LFR	Inventory	43.34	1.204	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44	Lane	LFR	Inventory	57.78	1.605	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44 Legal	Axle Load	LFR	Legal Operating	72.38	2.010	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
HS 20-44 Legal	Lane	LFR	Legal Operating	96.49	2.680	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
HS 25	Axle Load	LFR	Inventory	43.34	0.963	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
HS 25	Lane	LFR	Inventory	57.78	1.284	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
NRL	Axle Load	LFR	Legal Operating	66.59	1.665	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU4	Axle Load	LFR	Legal Operating	55.74	2.064	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU5	Axle Load	LFR	Legal Operating	58.48	1.886	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU6	Axle Load	LFR	Legal Operating	60.36	1.737	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested
SU7	Axle Load	LFR	Legal Operating	65.79	1.698	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
Type 3 (Mod. Tire W...	Axle Load	LFR	Legal Operating	61.30	2.452	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
Type 3-3 (Mod. Tire...	Axle Load	LFR	Legal Operating	119.08	2.977	16.20	1 - (60.0)	Design Flexure - Co...	As Requested	As Requested
Type 3S2 (Mod. Tire...	Axle Load	LFR	Legal Operating	90.96	2.527	13.50	1 - (50.0)	Design Flexure - Co...	As Requested	As Requested

BEAM, LONGEST & NEFF, LLC

Job: Monroe County Bridge 317

DES: SS

DATE: 2026-04-23

Item: LFR Rating Factors

CK: RKH

DATE: 2026-04-24

Vehicles from BrR (LFR)	RF + (Member No. 1)	RF + (Member No. 2)	RF * (Member No. 3)	Controlling RF
Alternate Military Loading	1.292	0.305	1.758	0.305
EV2	1.503	0.366	2.097	0.366
EV3	1.000	0.236	1.361	0.236
H 20-44 (Axle)	0.984	0.233	1.339	0.233
H 20-44 (Lane)	1.204	0.280	1.625	0.280
H 20-44 (Legal) (Axle)	1.643	0.389	2.235	0.389
H 20-44 (Legal) (Lane)	2.011	0.468	2.714	0.468
HS 20-44 (Axle)	0.850	0.213	1.219	0.213
HS 20-44 (Lane)	1.204	0.280	1.625	0.280
HS 20-44 (Legal) (Axle)	1.420	0.355	2.035	0.355
HS 20-44 (Legal) (Lane)	2.011	0.468	2.714	0.468
HS 25 (Axle)	0.680	0.170	0.975	0.170
HS 25 (Lane)	0.963	0.224	1.300	0.224
NRL	1.249	0.290	1.686	0.290
SU4	1.538	0.360	2.090	0.360
SU5	1.415	0.329	1.910	0.329
SU6	1.303	0.303	1.759	0.303
SU7	1.263	0.297	1.719	0.297
Type 3	1.824	0.430	2.482	0.430
Type 3-3	2.215	0.522	3.013	0.522
Type 3S2	1.896	0.441	2.558	0.441

Vehicles (LR Summary Sheet)	Rating Factors
<u>Design</u>	
HL-93	NA
Fatigue	NA
H-20	0.233
HS-20	0.213
HS-25	0.170
<u>Legal / Operating</u>	
** EV2	0.433
** EV3	0.279

NRL	0.290
H-20	0.389
Alternate Military	0.305
HL-93	NA
HS-20	0.355
AASHTO Type 3	0.430
SU4	0.360
AASHTO Type 3S2	0.441
SU5	0.329
AASHTO Type 3-3	0.522
Lane-Type	NA
SU6	0.303
SU7	0.297

Notes:

+ Sort Rating Results Summary Report Column "Live Load Type" 1st then sort "Rating Level" 2nd to get the RF's in correct order.

* If no member 3 then input 99

** EV Operating Live Load Factor (A_2)= 1.10

(Typical Operating Live Load Factor $A_2 = 1.3$; however, per INDOT BIM App. E Tbl. 6B.4.3-1 $A_2 = 1.1$ Assuming ADTT<1000 (1 direction) for both 1 EV & 10 EV crossings per Day)

DES: JJA 11/1/18 Rev: AVW 3/8/19
 CHK: TSW 11/6/18 Chk Rev: JMH 3/8/19
 Rev: AVW 3/26/19 REV: AVW 6/2/22 EV LF
 Chk Rev: SJF 3/26/19 Chk Rev: KB 6/2/22

LFR Rating Vehicles

Vehicle Template from BrR

Rating Method: LFD

Vehicle Setting: None

Refresh Temporary Vehicles... Advance

Vehicle Summary:

Vehicle	Tandem Train	Scale Factor	Impact	Single Lane Loaded
Alternate Mili	<input type="checkbox"/>	1		<input type="checkbox"/>
EV2	<input type="checkbox"/>	1		<input checked="" type="checkbox"/>
EV3	<input type="checkbox"/>	1		<input checked="" type="checkbox"/>
H 20-44	<input type="checkbox"/>	1		<input type="checkbox"/>
HS 20-44	<input type="checkbox"/>	1		<input type="checkbox"/>
NRL	<input type="checkbox"/>	1		<input type="checkbox"/>
SU4	<input type="checkbox"/>	1		<input type="checkbox"/>
SU5	<input type="checkbox"/>	1		<input type="checkbox"/>
SU6	<input type="checkbox"/>	1		<input type="checkbox"/>
SU7	<input type="checkbox"/>	1		<input type="checkbox"/>
Type 3	<input type="checkbox"/>	1		<input type="checkbox"/>
Type 3-3	<input type="checkbox"/>	1		<input type="checkbox"/>
Type 3S2	<input type="checkbox"/>	1		<input type="checkbox"/>
H 20-44 Leg	<input type="checkbox"/>	1		<input type="checkbox"/>
HS 20-44 Le	<input type="checkbox"/>	1		<input type="checkbox"/>
HS 25	<input type="checkbox"/>	1		<input type="checkbox"/>

- Rating Vehicles
 - Inventory
 - H 20-44
 - HS 20-44
 - HS 25
 - Operating
 - Legal Operating
 - Alternate Military Loading
 - EV2
 - EV3
 - NRL
 - SU4
 - SU5
 - SU6
 - SU7
 - Type 3
 - Type 3-3
 - Type 3S2
 - H 20-44 Legal
 - HS 20-44 Legal
 - Permit Inventory
 - Permit Operating

Figures below are from INDOT BIM Part 3.

Truck Configuration	
HL-93	
Fatigue*	
H-20	
HS-20	
HS-25	
Alternate Military	
Toll Road Loading No. 1	
Toll Road Loading No. 2	
Special Toll Road Truck	
Michigan Train Truck #5	
Michigan Train Truck #8	

Not applicable

* The Fatigue configuration shall be used for evaluating the Fatigue Limit State per MBE Table 6A.4.2.2-1 whenever HL-93 is specified on applicable plans

Figure 3-4.1 Potential Design Vehicles

Truck Configuration	LRFR Subcategory
H-20	Routine Commercial Traffic
HS-20	Routine Commercial Traffic
Alternate Military	Routine Commercial Traffic
AASHTO Type 3	Routine Commercial Traffic
AASHTO Type 3S2	Routine Commercial Traffic
AASHTO Type 3-3	Routine Commercial Traffic
Lane-Type*	Routine Commercial Traffic
EV2	Routine Commercial Traffic
EV3	Routine Commercial Traffic
NRL**	Specialized Hauling
SU4	Specialized Hauling
SU5	Specialized Hauling
SU6	Specialized Hauling
SU7	Specialized Hauling

* Load and Resistance Factor Rating (LRFR) only

** Not to be used for load posting

Figure 3-4.2 Required Legal Vehicles

Job: Monroe County Bridge 317

DES: AE

DATE: 3-13-24

Item: BrR DL for Adjacent Box Beam

CK: SJM

DATE: 3-14-24

DEAD LOAD CALCULATIONS FOR ADJACENT PRESTRESSED CONCRETE BOX BEAM

INPUT

Beam Spacing, S = 4.00 ft	Is railing attached directly to ext. beam? = N
Overhang Width, S _{ovr} = 2.00 ft	Non Sacrificial W.S. Thickness, t _{ws} = 1.0 in.
Max. Deck Depth = 0.000 in.	Non Sacrificial W.S. Type = Asphalt
Min. Deck Depth = 0.0 in.	Structural Deck Depth (avg.ext.bm.)= 0.0 in. (Assumes 0.5" Sac. W.S.)
Deck Cross Slope = 2.0 %	Avg. Sacrificial W.S., T _{sac} = 0.00 in.
Left Br. Rail/Curb Type = Timber	Deck/Sidewalk Density, D = 0.150 kcf
Right Br. Rail/Curb Type = Timber	Left Sidewalk Width & Avg. Thick = 0.0 in. x 0.0 in.
	Right Sidewalk Width & Avg. Thick = 0.0 in. x 0.0 in.
	Median Width & Avg. Thickness = 0.0 in. x 0.0 in.
Void Type = None	Left Curb Width & Avg. Thickness = 0.0 in. x 0.0 in.
# of Voids = 0	Right Curb Width & Avg. Thickness = 0.0 in. x 0.0 in.
Void Avg. Ht or Diameter = 0.0 in.	Box Beam Depth, H = 12.0 in.
Rect. Void Avg. Width = 0.0 in.	Box Beam Width, W = 48 in.
Internal Diaph. Thickness = 0.0 in.	Additional Overhang Thickness, t _{ovr} = 0.000 in.
# of Internal Diaphragms 0	Max Est. Camber (t _{cam}) = 0.00 in.
Non-Standard Dead Load Calculations	(This section must be checked manually)
- Assume 1/2" residual camber for all beams.	
- Assumed Grade 40 reinforcing steel.	
	Non-Standard Wearing Surface = 0 pcf
	Non-Standard Left Br. Rail/Curb Dead Load = 0.00 k/ft
	Non-Standard Right Br. Rail/Curb Dead Load = 0.00 k/ft
	Non-Standard Non-Composite Dead Load on Exterior Beam = 0.00 k/ft
	Non-Standard Non-Composite Dead Load on Interior Beam = 0.00 k/ft

Job: Monroe County Bridge 317

DES: AE

DATE: 3-13-24

Item: BrR DL for Adjacent Box Beam

CK: SJM

DATE: 3-14-24

OUTPUT

DEAD LOAD - ENTERED INTO BrR MODEL

<u>Non Composite DC1 - Point Load</u>		
Internal Diaphragms =		NA
<u>Composite DC2 (If Beams Act Independently of each other, these loads Shall be adjusted in BrR)</u>		
Left Br. Rail/Curb =	Timber unit weight =	0.03 k/ft
Right Br. Rail/Curb =	Timber unit weight =	0.03 k/ft
Median Load =	0 in. x 0 in. Median unit weight =	0.00 k/ft
Max. Curb Load =	0 in. x 0 in. Curb unit weight =	0.00 k/ft
<u>Wearing Surface DW</u>		
Non Sacrificial W.S. =	$t_{ws} = 1.0 \text{ in.}$	Non-Sacrificial W.S. Density = 140 pcf

DEAD LOAD - INTERIOR BEAM - ENTERED AS MEMBER LOAD IN BrR

<u>Interior Girder - Non Composite DC1 - Distributed Load</u>		
Non-Standard Load (If applied to interior beam only) =		0.000 k/ft
Addition Haunch =	$(W * t_{cam}) / 144 * D / 2 = (48 * 0) / 144 * 0.15 / 2 =$	0.000 k/ft
Sacrificial W.S. =	$(S) * T_{sac} / 12 * D = (4 * 0) / 12 * 0.15 =$	<u>0.000 k/ft</u>
		0.00 k/ft

DEAD LOAD - EXTERIOR BEAM - ENTERED AS MEMBER LOAD IN BrR

<u>Exterior Girder - Non Composite DC1 - Distributed Load</u>		
Non-Standard Load (If applied to exterior beam only) =		0.000 k/ft
Railing Load (If Beams Act Independently Apply this Load to Ext. Beam only) =		0.000 k/ft
Addition Haunch =	$(W * t_{cam}) / 144 * D / 2 = (48 * 0) / 144 * 0.15 / 2 =$	0.000 k/ft
Addl. Overhang =	$t_{ovr} * (S_{ovr} - W / 12) * D = 0.00 * [2.00 - 48.00 / (2 * 12)] * 0.15 =$	0.000 k/ft
Sacrificial W.S. =	$(S) * T_{sac} / 12 * D = (4) * (0 / 12) * 0.15 =$	<u>0.000 k/ft</u>
		0.00 k/ft

Job: Monroe County Bridge 317
Item: LFD Live Load Distribution Factors

DES: AE **DATE:** 3-13-24
CK: SJM **DATE:** 3-14-24

LIVE LOAD DISTRIBUTION FACTORS FOR ADJACENT PRECAST CONCRETE BEAMS AS DECK

INPUT

Beam Type = Non-voided Rectangular Beam		Bridge skew = 0.00 deg	
Interior Beam Span Length, L = 27.00 ft		Moment of Inertia, I = 6850 in ⁴	
Exterior Beam Span Length, L _e = 27.00 ft		Poisson's ratio for girders, μ = 0.200	
Overall Width of Bridge, W = 28.00 ft		Overhang Width, w _o = 2.000 ft	
Beam Spacing, S = 4.00 ft		Edge of Slab to Curb, b = 0.000 ft	
Number of traffic lanes, N _L = 2		Beams Transversely Tied Together Yes	
Number of Beams, N _b = 7			
Channel or T-Beam Moment of Inertia, I_x			
btf =	yc =	<u>Input for calculating Saint-Venant torsion constant, J</u>	
wtf =	I _x =	b1 = 48.00 in	b3 = b5 =
# of Webs/Stems & Tapers =		t1 = 12.00 in	t3 = t5 =
bw =	Taper width =	b2 =	b4 = b6 =
dw =	Taper height =	t2 =	t4 = t6 =

SUMMARY

	Exterior LL Distribution Factors (Wheel Lines per Beam)	
	Spreadsheet	Design/Load Rating Software
Shear (1 lane) =	0.685	0.685
Shear at supports (1 lane) =	1.000	1.000
Moment (1 lane) =	0.685	0.685
Deflection (1 lane) =	0.286	0.286
Shear (2+ lanes) =	0.685	0.685
Shear at supports (2+ lanes) =	1.000	1.000
Moment (2+lanes) =	0.685	0.685
Deflection (2+ lanes) =	0.571	0.571

	Interior LL Distribution Factors (Wheel Lines per Beam)	
	Spreadsheet	Design/Load Rating Software
Shear (1 lane) =	0.685	0.685
Shear at supports (1 lane) =	1.000	1.000
Moment (1 lane) =	0.685	0.685
Deflection (1 lane) =	0.286	0.286
Shear (2+ lanes) =	0.685	0.685
Shear at supports (2+ lanes) =	1.000	1.000
Moment (2+lanes) =	0.685	0.685
Deflection (2+ lanes) =	0.571	0.571

LL Distribution Factor for Deflection

One Design Lane Loaded:
 Dist. Factor = 2 wheels / N_b = 2 / 7 = **0.286**

Two or More Design Lane Loaded:
 Reduction Factor = 1.00 [AASHTO 3.12.1]

Dist. Factor = 2 wheels * N_L * Reduction Factor / N_b = 2*2*1.00/7 = **0.571**

Job: Monroe County Bridge 317
Item: LFD Live Load Distribution Factors

DES: AE **DATE:** 3-13-24
CK: SJM **DATE:** 3-14-24

LIVE LOAD DISTRIBUTION FACTORS FOR ADJACENT PRECAST CONCRETE BEAMS AS DECK

OUTPUT

Saint-Venant Torsion Constant, J

For Circular Voided or Non-voided Rectangular Beams, Channels Beams, and Tee Beams: *[AASHTO 3.23.4.3]*

$$J = \Sigma\{(1/3)bt^3(1 - 0.630t/b)\}$$

$$J = (1/3)48*12^3(1 - 0.630*12/48)$$

$$J = 23293 \text{ in}^4$$

For Box-Section Beams: *[AASHTO 3.23.4.3]*

$$J = \frac{2t_f(b-t)^2(d-t_f)^2}{bt + dt_f - t^2 - t_f^2} = \frac{\text{NA}}{\text{NA}} = \frac{\text{NA}}{\text{NA}}$$

$$J = \text{NA}$$

Saint-Venant torsion constant, J = **23293 in⁴**

Job: Monroe County Bridge 317
 Item: LFD Live Load Distribution Factors

DES: AE DATE: 3-13-24
 CK: SJM DATE: 3-14-24

EXTERIOR BEAM

OUTPUT

LL DISTRIBUTION FACTOR BY AASHTO EQUATION

$$D.F. = S/D_e \leq 1 \quad \text{[AASHTO 3-11]}$$

$$D_e = (5.75 - 0.5N_L) + 0.7N_L(1 - 0.2C_e)^2 \quad \text{[AASHTO 3-12]}$$

$$C_e = K(W/L_e) \quad \text{for } W/L_e < 1 \quad \text{[AASHTO 3-13]}$$

$$C_e = K \quad \text{for } W/L_e \geq 1 \quad \text{[AASHTO 3-13]}$$

$$K = \{(1 + \mu) I / J\}^{1/2} \quad \text{[AASHTO 3.23.4.3]}$$

Limit: $(I/J)^{1/2} \leq 5.0$ 0.54229 \leq 5.0 OK [AASHTO 3.23.4.3]
 skew \leq 45 deg 0 deg \leq 45 deg OK [AASHTO 3.23.4.3]

$$K = \{(1 + 0.2) * 6850 / 23293\}^{1/2} = 0.594$$

$$W/L_e = 28 / 27 = 1.037 > 1$$

$$C_e = K = 0.594 = 0.594$$

$$D_e = (5.75 - 0.5*2) + 0.7*2*(1 - 0.2*0.59)^2 = 5.837$$

$$S/D_e = 4 / 5.84 = 0.685$$

LL DISTRIBUTION FACTOR BY LEVER RULE

[AASHTO 3.23.1.2]

of Wheel Lines possible and Location with respect to centerline beam

	Number of Wheel Lines					
	1	2	3	4	5	6
Location (ft) =	0.00	6.00	10.00	16.00	20.00	26.00
Applicable? =	y	n	n	n	n	n
Dist. From Beam =	0.00	0	0	0	0	0
Dist. Used in Lever Rule =	4.00	0	0	0	0	0

Use 1 Truck Max

One Truck - Applicable

$$LLDF = (4.00 + 0.00) / 4.00 = 1.000 \quad \times \quad 1.0 \quad \text{Reduction Factor} = 1.000$$

Two Trucks - Not Applicable

$$LLDF = (4.00 + 0.00 + 0.00 + 0.00) / 4.00 = 1.000 \quad \times \quad 1.0 \quad \text{Reduction Factor} = 0.000$$

Three Trucks - Not Applicable

$$LLDF = (4.00 + 0.00 + 0.00 + 0.00 + 0.00 + 0.00) / 4.00 = 1.000 \quad \times \quad 0.9 \quad \text{Reduction Factor} = 0.000$$

Exterior LL Distribution Factors	
Shear (1 lane) =	0.685
Shear at supports (1 lane) =	1.000
Moment (1 lane) =	0.685
Shear (2+ lanes) =	0.685
Shear at supports (2+ lanes) =	1.000
Moment (2+lanes) =	0.685

Job: Monroe County Bridge 317
 Item: LFD Live Load Distribution Factors

DES: AE DATE: 3-13-24
 CK: SJM DATE: 3-14-24

INTERIOR BEAM

OUTPUT

LL DISTRIBUTION FACTOR BY AASHTO EQUATION

D.F. = S/D ≤ 1 (AASHTO 3-11)
 $D = (5.75 - 0.5N_L) + 0.7N_L(1 - 0.2C)^2$ (AASHTO 3-12)
 C = K(W/L) for W/L < 1 (AASHTO 3-13)
 C = K for W/L ≥ 1 (AASHTO 3-13)
 $K = \{(1 + \mu) I / J\}^{1/2}$ [AASHTO 3.23.4.3]
 Limit: $(I/J)^{1/2} \leq 5.0$ 0.5 ≤ 5.0 **OK** [AASHTO 3.23.4.3]
 skew ≤ 45 deg 0 deg ≤ 45 deg **OK** [AASHTO 3.23.4.3]

$K = \{(1 + 0.2) * 6850 / 23293\}^{1/2} = 0.594$
 $W/L = 28 / 27 = 1.037 > 1$
 C = K = 0.594 = 0.594
 $D = (5.75 - 0.5 * 2) + 0.7 * 2 * (1 - 0.2 * 0.59)^2 = 5.837$
 $S/D = 4 / 5.84 = 0.685$

LL DISTRIBUTION FACTOR BY LEVER RULE

[AASHTO 3.23.1.2]

of Wheel Lines possible and Location with respect to centerline beam

	Number of Wheel Lines									
	1	2	3	4	5	6	7	8	9	10
Location (ft) =	0	6	-4	-10	10	16	-14	-20	20	26
Applicable? =	y	n	y	n	n	n	n	n	n	n
Dist. From Beam =	0	0	4	0	0	0	0	0	0	0
Dist. Used in Lever Rule =	4	0	0	0	0	0	0	0	0	0

Use 2 Trucks Max

One Truck - Applicable

LLDF = (4.00+0.00)/4.00
 = 1.000 x 1.0 Reduction Factor = 1.000

Two Trucks - Applicable

LLDF = (4.00+0.00+0.00+0.00)/4.00
 = 1.000 x 1.0 Reduction Factor = 1.000

Three Trucks - Not Applicable

LLDF = (4.00+0.00+0.00+0.00+0.00+0.00)/4.00
 = 1.000 x 0.9 Reduction Factor = 0.000

Four Trucks - Not Applicable

LLDF = (4.00+0.00+0.00+0.00+0.00+0.00+0.00+0.00)/4.00
 = 1.000 x 0.75 Reduction Factor = 0.000

Five Trucks - Not Applicable

LLDF = (4.00+0.00+0.00+0.00+0.00+0.00+0.00+0.00+0.00+0.00)/4.00
 = 1.000 x 0.75 Reduction Factor = 0.000

Job: Monroe County Bridge 317
Item: LFD Live Load Distribution Factors

DES: AE DATE: 3-13-24
CK: SJM DATE: 3-14-24

INTERIOR BEAM

OUTPUT


Interior LL Distribution Factors	
Shear (1 lane) =	0.685
Shear at supports (1 lane) =	1.000
Moment (1 lane) =	0.685
Shear (2+ lanes) =	0.685
Shear at supports (2+ lanes) =	1.000
Moment (2+lanes) =	0.685

53-00315.


Monroe County Bridge 315 (LFR) - Monroe County Bridge 315


W. Club House Dr. / Trib. of Griffy Creek

3/15/2024




53-00315.
Monroe County Bridge 315 (LFR) - Monroe County Bridge 315
W. Club House Dr. / Trib. of Griffy Creek
3/15/2024







Notes:
 * All beam length dimensions are horiz.
 * X denotes diaphragm locations.



Notes:
 * All beam length dimensions are horiz.
 * X denotes diaphragm locations.



Notes:
 * All beam length dimensions are horiz.
 * X denotes diaphragm locations.



Notes:
 * All beam length dimensions are horiz.
 * X denotes diaphragm locations.

Member 1

Strand Layout - Span 1

Description type
 P and CGS only Strands in rows

Strand configuration type
 Straight/Debonded
 Harped
 Harped and straight debonded

Symmetry

Mid span

Debonding

Left

Section location (in)	Measured and debonded from
24	End of Beam
48.0000	End of Beam
72.0000	End of Beam

New Modify Delete

Right


Section location (in)	Measured and debonded from
24.0000	End of Beam
48.0000	End of Beam
72.0000	End of Beam

New Modify Delete

OK Apply Cancel



Notes:
 Strand positions generated by the REVISED method.
 Please refer to Help for a description of this method.



Number of strands = 11
 Number of debonded strands (Total/Here/Other) = 0/0/0
 CG of strands (measured from bottom of section) = 1.75 in

- Legend:
- ✕ No strand at this position at the current section location.
 - ✕ No strand at this position at the current location but a strand is harped to this position.
 - A strand occupies this position at the current section location.
 - The strand is debonded from the end of the beam to the current section location.
 - The strand is debonded from the mid-span to the current section location.
 - The strand is debonded at other section location. Hover over the strand for more information.
 - The harped position of a harped strand.
 - The mid-span position of a harped strand.
 - The mid-span position of one strand and the harped position of another strand.
 - Mild steel.

Member 2

Strand Layout - Span 1
160%

Description type

P and CGS only Strands in rows

Strand configuration type

Straight/Debonded
 Harped
 Harped and straight debonded

Symmetry

Mid span

Debonding

Left

Section location (in)	Measured and debonded from
> 24.0000	End of Beam
48.0000	End of Beam

New Modify Delete


Right

Section location (in)	Measured and debonded from
> 24.0000	End of Beam
48.0000	End of Beam

New Modify Delete

OK Apply Cancel

Notes:
 Strand positions generated by the REVISED method.
 Please refer to Help for a description of this method.



Number of strands = 4
 Number of debonded strands (Total/Here/Other) = 0/0/0
 CG of strands (measured from bottom of section) = 1.75 in

Legend:

- No strand at this position at the current section location.
- No strand at this position at the current location but a strand is harped to this position.
- A strand occupies this position at the current section location.
- Debonding point location for strand debonded from beam end.
- Debonding point location for strand debonded from mid-span.
- Location within the debonded range of a strand.
- The harped position of a harped strand.
- The mid-span position of a harped strand.
- The mid-span position of one strand and the harped position of another strand.
- Mild steel.

Notes:
 Hover over the strand for more information.

Additional 2 strands removed (10 total strands removed)

159

Member 3

Strand Layout - Span 1

Description type
 P and CGS only Strands in rows

Strand configuration type Symmetry
 Straight/Debonded
 Harped
 Harped and straight debonded

Mid span

Debonding

Left

Section location (in)	Measured and debonded from
24	End of Beam
48.0000	End of Beam
72.0000	End of Beam

New Modify Delete

Right

Section location (in)	Measured and debonded from
24.0000	End of Beam
48.0000	End of Beam
72.0000	End of Beam

New Modify Delete

OK Apply Cancel

Notes:
 Strand positions generated by the REVISED method.
 Please refer to Help for a description of this method.

Number of strands = 14
 Number of debonded strands (Total/Here/Other) = 0/0/0
 CG of strands (measured from bottom of section) = 1.75 in

Legend:

- × No strand at this position at the current section location.
- ⊗ No strand at this position at the current location but a strand is harped to this position.
- A strand occupies this position at the current section location.
- The strand is debonded from the end of the beam to the current section location.
- The strand is debonded from the mid-span to the current section location.
- The strand is debonded at other section location. Hover over the strand for more information.
- The harped position of a harped strand.
- The mid-span position of a harped strand.
- The mid-span position of one strand and the harped position of another strand.
- Mild steel.

Member 7

Strand Layout - Span 1

Description type
 P and CGS only Strands in rows

Strand configuration type
 Straight/Debonded
 Harped
 Harped and straight debonded

Symmetry

Mid span

Debonding

Left

Section location (in)	Measured and debonded from
24	End of Beam
48.0000	End of Beam
72.0000	End of Beam

New Modify Delete

Right

Section location (in)	Measured and debonded from
24.0000	End of Beam
48.0000	End of Beam
72.0000	End of Beam

New Modify Delete

OK Apply Cancel

Notes:
 Strand positions generated by the REVISED method.
 Please refer to Help for a description of this method.

Number of strands = 14
 Number of debonded strands (Total/Here/Other) = 0/0/0
 CG of strands (measured from bottom of section) = 1.75 in

Legend:

- x No strand at this position at the current section location.
- o No strand at this position at the current location but a strand is harped to this position.
- A strand occupies this position at the current section location.
- The strand is debonded from the end of the beam to the current section location.
- The strand is debonded from the mid-span to the current section location.
- The strand is debonded at other section location. Hover over the strand for more information.
- The harped position of a harped strand.
- The mid-span position of a harped strand.
- The mid-span position of one strand and the harped position of another strand.
- Mild steel.

Strand Properties

Bridge Materials - PS Strand

Name:

Description:

Strand diameter: in

Strand area: in²

Strand type:

Ultimate tensile strength (Fu): ksi

Yield strength (fy): ksi

Modulus of elasticity (E): ksi

Transfer length (Std): in

Transfer length (LRFD): in

Unit load per length: lb/ft

Epoxy coated

Bridge

Name	Copy of Monroe County Bridge 317 (LFR)		
Description	Copy of Simple Span Prestressed concrete Box Beam Bridge Location: 50 feet West of N. Old Martinsville Rd.		
	Rated By SS Date: 4/23/2026		
	Reviewed By RKH on 4/24/2026		
Creation Timestamp	August 26, 2022		
Last Modified Timestamp	April 23, 2026		
Elevation			ft
X plane coordinate	0.00		ft
Y plane coordinate	0.00		ft
Recent ADTT Year			
Recent ADTT			
Previous ADTT Growth Rate			
Traffic Factor			
LRFD Constant Impact Factor	33.0		%
LRFD Fatigue Impact Factor	15.0		%
Impact Factor Adjustment			
Impact Factor Override			%
Impact Factor Type	Standard - AASHTO		
Template Indicator	false		
Bridge Completely Defined Indicator	false		
LRFD Multiple Presence Factors Reduce Based On ADTT Indicator	false		
ADT			
Directional PCT			%
Design ADTT			
Custom agency field one			
Custom agency field two			
Custom agency field three			
Custom agency field four			
Custom agency field five			
Custom agency field six			
Custom agency field seven			
Custom agency field eight			
Custom agency field nine			
Custom agency field ten			
Fatigue importance factor	Rural Roads, Low ADTT Routes		
Importance Factor Override Indicator	false		
Importance factor override			
Exp. annual ADTT growth rate	0.00		
ADTT(0)			
ADTT(present)			
ADTT(limit)			
Current Bridge Alt Name	53-00315		
Existing Bridge Alt Name	53-00315		
Feat. Intersected	Trib. of Griffy Creek		
Facility carried	W. Club House Dr.		
Location			
Year built	1960		
Length	28.00		ft
Route number			
Mi. post			mi
Average Daily Traffic Total			
Truck PCT			
Latitude			Degrees
Longitude			Degrees

Bridge Alt

Name	53-00315		
Description			
Creation Timestamp	August 26, 2022		
Last Modified Timestamp	August 26, 2022		
Reference Line Length			ft
Distance			ft
Offset			ft
Elevation			ft
Bearing			Degrees
Station			ft
Impact Factor Type	Standard - AASHTO		

Longitudinal Force Load Distribution Type	Fixed & Expansion - Simplified	
Horizontal Curvature Indicator	false	
Bearing Location Type	Start	
Curved Bridge Alignment Type	Curved	
Curve Start Tangent Length		ft
Curve Length		ft
Curve Radius		ft
Curve Direction Type	Left	
Curve End Tangent Length		ft

Superstructure

Name	Alt 1
Description	
Distance	ft
Last Creation TimeStamp	
Last Modified TimeStamp	
Station	ft
Angle	0.00 Degrees
Offset	ft
Vehicle Path Longitudinal Increment	4.000ft
Existing Super Structure Alternative Name	Alt A
Current Super Structure Alternative Name	Alt A

Superstructure Loading Path

NSG Vehicle Path Type	Centered
NSG Vehicle Center Line Location	ft
Adjacent Vehicle Path Type	None
Adjacent Vehicle Center Line Location	ft

Superstructure Alternative

Name	Alt A
Description	
Creation Timestamp	
Last Modified Timestamp	
Superstructure Definition Name	Monroe County Bridge 317

Materials

Concrete Material

Name	INDOT PSC 5 ksi (US)	
Description	INDOT 5 ksi concrete (after 1962)	
Si Or Us Type	US Customary	
Compressive strength at 28 days (f'c)	5.000	ksi
Initial compressive strength (f'ci)	4.000	ksi
Coefficient of thermal expansion	0.0000060000	1/F
Density (for dead loads)	0.150	kef
Density (for modulus of elasticity)	0.145	kef
Std modulus of elasticity (Ec)	4074.28	ksi
Poisson's ratio	0.200	
Composition of concrete	Normal	
Shear factor	1.000	
Std initial modulus of elasticity		ksi
LRFD modulus of elasticity (Ec)	4291.19	ksi
LRFD initial modulus of elasticity		ksi
Splitting tensile strength (fct)		ksi
LRFD maximum aggregate size		in
Std modulus of rupture		ksi
LRFD modulus of rupture	0.54	ksi

Reinforcing Steel Material

Name	Grade 40	
Description	40 ksi reinforcing steel	
Si Or Us Type	US Customary	
Yield Strength	40.000	ksi
Modulus Of Elasticity	29000.00	ksi
Reinforcing Bar Type	Plain	

Ultimate Strength 70.000 ksi

Beam Shapes**Steel Beam Shapes****PS Beam Shapes****PS I Beam Shapes****PS Box Beam Shapes****PS Box Beam-Circular Void**

Name	INDOT WS12x48	
Description	WS12x48 INDOT Beam - 1962	
Type of void	Circular Void	
Nominal depth	12.0000	in
Depth	12.0000	in
Top width	47.2500	in
Bottom width	48.0000	in
Wall thickness		in
Top slab thickness		in
Bottom slab thickness		in
Shear key vertical location	4.0000	in
Shear key height	4.0000	in
Shear key depth	0.7500	in
Diameter	0.0000	in
Center to center distance of voids		in
CG void from bottom	6.0000	in
No. of voids		
Area	567.750	in^2
CG from bottom	5.9769	in
Moment of inertia	6850.000	in^4
Section modulus, top	1136.000	in^3
Section modulus, bot	1147.000	in^3
Half depth area for neg. flex	0.000	in^2
Half depth area for pos. flex	0.000	in^2
St. Venant torsional constant	23051.032	in^4
Volume/surface ratio	4.742	in
Nominal load	591.927	lb/ft
3-void (D1, D2, D1)	false	
D1		in
D2		in
Si or Us type	US Customary	
Use entered section properties	false	

Strand Grid

Row Number	Number Strands	Vertical Distance (in)	Horizontal Spacing (in)
1	23	1.7500	2.0000
2	23	3.7500	2.0000

Timber Beam Shapes**Rectangular Timber Beam Shapes****Appurtenances****Factors****Superstructures Definitions****Girder System Structure Def**

Name	Monroe County Bridge 317
Description	Girder System structure definition generated using the design wizard

Stage 2 dead load distribution	Uniformly to All Girders	
Stage 1 dead load distribution	Tributary Area	
Sustained modular ratio factor	3.000	
Deck crack control parameter		kip/in
Girder Spacing Display Type	Perpendicular	
With frame structure simplified definition	false	
Truck fraction		
Lanes available to trucks		
Override	false	
Deck exposure factor		
Distance From Left-most Girder To Structure Def Ref Line		ft
NBI Material Type	PC Concrete Continuous	
NBI Construction Type	Box Beam/Girder - Single	
Super Structure Service Life		
Standard Modified impact	0.000	
Standard Constant impact override	0.0	%
LRFD All other limit states	33.0	%
LRFD Fatigue and fracture limit states	15.0	%
Standard impact factor type	Standard - AASHTO	
Average humidity	70.000	%
Consider structural slab thickness for rating	true	
Consider structural slab thickness for design	true	
Consider wearing surface for rating	true	
Consider wearing surface for design	true	
LRFD: Model non-composite regions as non-composite	false	
LRFR: Model non-composite regions as non-composite	false	
Default units	US Customary	
Default Analysis Method	LFR	
Number Of Girders	7	
Number Of Spans	1	
Modeling type	Multi Girder System	

Span Lengths

Span Length (ft)

1 27.0000

Load Case Description

Name Description	Stage Name	Load Type	Load Application Time (Days)
DC1	Non-composite (Stage 1)	D,DC	
DC2	Composite (long term) (Stage 2)	D,DC	
DW	Composite (long term) (Stage 2)	D,DC	

Structure Framing Plan Details

Support Skew

Support Number	Frame Connections Indicator	Skew (Degrees)
1	FALSE	0.0000
2	FALSE	0.0000

Girder Spacings

Girder Bay Number	Start Spacing (ft)	End Spacing (ft)
1	4.00	4.00
2	4.00	4.00
3	4.00	4.00

4	4.00	4.00
5	4.00	4.00
6	4.00	4.00

Structure Typical Section**Concrete Deck**

Total deck thickness	0.0000	in
Distance	0.00	ft
Length	27.00	ft
Width Left Start	-14.00	ft
Width Right Start	14.00	ft
Width Left End	-14.00	ft
Width Right End	14.00	ft
Straight Edge Indicator	false	
Continuous Over More Than Two Spans Indicator	false	
Deck Concrete Name	INDOT PSC 5 ksi (US)	
Deck Type	Concrete	

Travelway

Distance (ft)	Length (ft)	Number Of Lanes	Offset Left Start (ft)	Offset Left End (ft)	Offset Right Start (ft)	Offset Right End (ft)
0.00	27.00	2	-14.00	-14.00	14.00	14.00

Wearing Surface

Wearing surface material	Asphalt
Description	
Wearing surface density	140.000pcf
Wearing surface thickness	1.0000 in
Wearing Surface Load Case Name	DW

Prestress Properties

Name	Wizard PS Properties	
Loss method	AASHTO Refined	
Jacking stress ratio	0.700	
P/S transfer stress ratio		
Final loss		ksi
Composite loss		ksi
Continuous loss		ksi
AASHTO Percentage DL		%
PCI Relax Coef1		
PCI Relax Coef2		
PCI Relax Coef3		
Ultimate creep loss		ksi
Maturity coefficient		
Ultimate shrinkage loss		ksi
PCI add'l times - 1		Days
PCI add'l times - 2		Days
PCI add'l times - 3		Days
PCI add'l times - 4		Days
PCI add'l times - 5		Days
PCI add'l times - 6		Days
PCI add'l times - 7		Days
PCI add'l times - 8		Days
PCI add'l times - 9		Days
PCI add'l times - 10		Days
Transfer time	24.0	Hours
AASHTO Relax Coef Base LRFD		ksi
AASHTO Relax Coef Elast Short LRFD		
AASHTO Relax Coef Shrink Creep LRFD		
AASHTO Relax Coef Base Std		ksi
AASHTO Relax Coef Elast Short Std		
AASHTO Relax Coef Shrink Creep Std		
Age at deck placement	48.00	Days
Final age	27375.00	Days

Include elastic gains false
 PS Strand Name 1/2" (7W-270) SR

Stress Limits

Name	Wizard PS Stress Limit	
Description	Wizard PS Stress Limit	
Initial allowable compression (LRFD)	2.600	ksi
Initial allowable tension (LRFD)	0.190	ksi
Final allowable DL compression (LRFD)	2.250	ksi
Final allowable compression (LRFD)	3.000	ksi
Final allowable tension (LRFD)	0.425	ksi
Final allowable slab compression (LRFD)	2.000	ksi
Initial allowable compression (LFD)	2.400	ksi
Initial allowable tension (LFD)	0.190	ksi
Final allowable DL compression (LFD)	2.000	ksi
Final allowable compression (LFD)	3.000	ksi
Final allowable tension (LFD)	0.425	ksi
Final allowable slab compression (LFD)	2.000	ksi
Final allowable compression (LL+1/2(Pe+DL)) (LRFD)	2.000	ksi
Final allowable compression (LL+1/2(Pe+DL)) (LFD)	2.000	ksi
Concrete Name	INDOT PSC 5 ksi (US)	

Vertical Shear Reinforcement

Name S18
 Number of legs 2.00
 Inclination (alpha) 90.0 Degrees
 Vert Reinf Steel Name Grade 40
 Bar Size 4

Girder Member

Name Member 1
 Description Girder member generated using the design wizard
 Creation Timestamp
 Last Modified Timestamp
 Pedestrian load lb/ft
 Member Alternative Name-Current Wizard Alternative
 Member Alternative Name-Existing Wizard Alternative

Member Loads

Distributed Member Loads

Direction Type	Distance (ft)	Length (ft)	Load Case Name	Load End (kip/ft)	Load Start (kip/ft)	WS Field Measured	Percent of Load Flexure (%)	Percent of Load Shear (%)	Description
X direction	0.00	27.00	DC1	0.030	0.030	FALSE	100.00	100.00	

Settlement

Load Case	Support Number	X Translation (in)	Settlement Y Translation (in)	Settlement Z Translation (in)	Rotation Settlement (Radians)
	1				
	2				

Supports

General

Support Number	Support Type	X Translation Type	Y Translation Type	Z Translation Type	Rotation Type
1	Pinned	Fixed	Fixed	Fixed	Free
2	Roller	Free	Fixed	Fixed	Free

Elastic

Override Z Rot Spring Const Indicator	Support Number	X Rotation Spring Constant (kip-in/rad)	X Translation Spring Constant (kip/ft)	Y Rotation Spring Constant (kip-in/rad)	Y Translation Spring Constant (kip/ft)	Z Rotation Spring Constant (kip-in/rad)	Z Translation Spring Constant (kip/ft)
False	1						
False	2						

ThreeD General

Support Number	Support Type	X Rotation Type	X Translation Type	Y Rotation Type	Y Translation Type	Z Rotation Type	Z Translation Type
1	Pinned	Free	Fixed	Free	Fixed	Free	Fixed
2	Roller	Free	Free	Free	Fixed	Free	Free

ThreeD Elastic

Support Number	X Rotation Spring Constant (kip-in/rad)	X Translation Spring Constant (kip/ft)	Y Rotation Spring Constant (kip-in/rad)	Y Translation Spring Constant (kip/ft)	Z Rotation Spring Constant (kip-in/rad)	Z Translation Spring Constant (kip/ft)	Override Z Rot Spring Const Indicator
1							False
2							False

Member Alt - Prestressed Concrete Box Beam - Schd

Name	Wizard Alternative	
Description	Member alternative generated using the design wizard	
Default units	US Customary	
Creation Timestamp		
Last Modified Timestamp		
Default rating method	LFR	
LFD Single LL Factor Moment	0.685	
LFD Single LL Factor Shear	0.685	
LFD Single LL Factor Shear At Supports	1.000	
LFD Single LL Factor Deflection	0.286	
LFD Multi LL Factor Moment	0.685	
LFD Multi LL Factor Shear	0.685	
LFD Multi LL Factor Shear At Supports	1.000	
LFD Multi LL Factor Deflection	0.571	
Haunch Embedded Flange Indicator	false	
Haunch Type	Flange edges	
Deck curing method	Moist-cured	
Interface type	Unroughened	
Cohesion factor	0.075	ksi
Friction factor	0.600	
Interface width		in
Default interface width to beam widths	true	
Service life	75.00	Years
Time composite		Days
Time of analysis		Years
Time continuous		Days
Deck drying time		Days
Consider deck differential shrinkage loads	false	
Beam Projection Start		in
Beam Projection End		in
Distribution factor input method	Simplified	
Sufficiently connected to act as a unit	false	
K1	0.200	
K2	0.800	ksi
Allow distribution factors to be used to compute effects of permit loads with routine traffic	true	
Allow distribution factors to be used to compute effects of permit loads with routine traffic	true	
Distribution factor input method	Simplified	
Default Bolt Name		
Default Deck Concrete Name	INDOT PSC 5 ksi (US)	
Default Deck Reinf Steel Name	Grade 40	
Default Structural Steel Name		

Default Weld Name		
Default Stirrup Reinf Steel Name	Grade 40	
Default Beam Reinf Steel Name	Grade 40	
Default Prestress Tendons Name	1/2" (7W-270) SR	
Override LRFD Factor Name		
Override LRFR Factor Name		
Beam curing method	Steam-cured	
Curing time		Days
Ignore positive moment at supports in ratings	false	
LRFD loss & stress calculations	Gross Cross Section	
LRFR loss & stress calculations	Gross Cross Section	
LRFD consider splitting resistance article	false	
LRFR consider splitting resistance article	false	
LRFR consider deck reinf. development length	false	
LRFD consider deck reinf. development length	false	
LRFD shear computational method	General Procedure	
LRFR ignore design & legal load shear	true	
Exposure factor bottom of beam		
Exposure factor top of beam		
LRFR consider permit load tensile steel stress	false	
LRFR ignore permit load shear	true	
LRFR shear computation method	General Procedure	
LRFR ignore long. reinf. in rating	true	
LRFD Consider Inclined Flexural Forces Indicator	false	
LRFR Consider Inclined Flexural Forces Indicator	false	
LRFD allow negative epsilon in general shear method	false	
LRFR allow negative epsilon in general shear method	false	
LRFD POIs generate at support points	true	
LRFR POIs generate at support points	true	
LRFD POIs generate at support face & critical shear points	true	
LRFR POIs generate at support face & critical shear points	true	
LRFD POIs generate at tenth points except supports	true	
LRFR POIs generate at tenth points except supports	true	
Cross Section Based Indicator	false	
Beam Projection Start		in
Beam Projection End		in
Impact Factor Type	Standard - AASHTO	
Impact Factor Adjustment		
Impact Factor Override		%
LRFD Constant Impact Factor	33.0	%
LRFD Fatigue Impact Factor	15.0	%
Default Rating Method	LFR	
LRFR condition factor	Good or Satisfactory	
LRFR system factor	All Other Girder/Slab Bridges	
LRFD POI Tenth Points Indicator	false	
LRFR POI Tenth Points Indicator	false	
LRFD POIs generate at section change points	true	
LRFR POIs generate at section change points	true	
LRFD POIs generate at user-defined points	true	
LRFR POIs generate at user-defined points	true	
LRFD distribution factor application method	By Point of Interest	
LRFR distribution factor application method	By Point of Interest	
LRFR field measured section properties	false	
LRFR system factor override	false	
Self load case	true	
Name	Wizard Alternative	
Description	Member alternative generated using the design wizard	
Additional self load		kip/ft
Additional self load percentage		%
Default Prestress Tendons Name	1/2" (7W-270) SR	
Default Mild Reinf Steel Name	Grade 40	
Default Stirrup Reinf Steel Name	Grade 40	
Default Beam Concrete Name	INDOT PSC 5 ksi (US)	
Creation Timestamp		
Default Nail Name		
Allow cracking at grider ends	false	
Consider iterative minimum reinforcement factor	false	

Import Event**Beam Details**

n	6.642	
Use Creep Indicator	false	
Force And Eccentricity Only Indicator	false	
Force		kip
Mid CGS		in
Left harp pt. dist. (X1)		ft
Right harp pt. dist. (X2)		ft
Left CGS		in
Right CGS		in
Left end	6.0000	in
Right end	6.0000	in
Strand Configuration	Straight/Debonded	
Left harp pt. radius		in
Right harp pt. radius		in
Length		ft
Length		ft
Web width		in
Web width		in
Default Beam Concrete Name	INDOT PSC 5 ksi (US)	
Prestress Properties Name	Wizard PS Properties	
PS Shape Name	INDOT WS12x48	
Span Number	1	

Strand Layout

Row Position	Column Position	Debonding Left Distance (in)	Debonding Right Distance (in)	Harp Point Left Distance (ft)	Harp Point Left Radius Of Curvature (in)	Harp Point Right Distance (ft)	Harp Point Right Radius Of Curvature (in)	Harp Left End Row Position	Harp Left End Column Position	Harp Right End Row Position	Harp Right End Column Position	Measured And Debonded From Left Type	Measured And Debonded From Right Type
1	1							0	0	0	0	End of Beam	End of Beam
1	3							0	0	0	0	End of Beam	End of Beam
1	4							0	0	0	0	End of Beam	End of Beam
1	5	24.0000	24.0000					0	0	0	0	End of Beam	End of Beam
1	6	48.0000	48.0000					0	0	0	0	End of Beam	End of Beam
1	10	72.0000	72.0000					0	0	0	0	End of Beam	End of Beam
1	11							0	0	0	0	End of Beam	End of Beam
1	17	72.0000	72.0000					0	0	0	0	End of Beam	End of Beam
1	18	48.0000	48.0000					0	0	0	0	End of Beam	End of Beam
1	19	24.0000	24.0000					0	0	0	0	End of Beam	End of Beam
1	20							0	0	0	0	End of Beam	End of Beam

Mild Steel

Ver tDistance (in)	Bar Count	Bar Size	Bar Spacing (in)	Side Cover (in)	Material	Start Distance (ft)	Length (ft)	Fully Developed Start	Fully Developed End	Head at start	Head at end
10.00	5.00		10.50	3.00		-0.50	28.00	FALSE	FALSE		
		5			Grade 40						

Continous Support Detail

Support Id	Bearing Distance Left (in)	Bearing Distance Right (in)
------------	----------------------------	-----------------------------

Stress Limit Ranges

Span	Name	Distance (ft)	Length (ft)
1	Wizard PS Stress Limit	-0.50	28.00

Vertical Shear Reinforcement Ranges

Span	Distance (ft)	Extend Vert Reinf Into Deck	Indicator	Number Of Spaces	Shear Reinf Def Name	Spacing (ft)
1	0.17	FALSE		1	S18	0.0000
1	0.17	FALSE		3	S18	6.0000
1	25.83	FALSE		4	S18	6.0000

Horizontal Shear Reinforcement Ranges

Composite Deck Indicator	Span Distance (ft)	Composite Length (ft)	Number Of Spaces	Shear Reinf Def Name	Spacing (ft)
--------------------------	--------------------	-----------------------	------------------	----------------------	--------------

Effective Supports

Span Number	From Start (in)	From End (in)
1		

Spec Selection

Analysis Method	Type	Analysis Module	Selection Type	Spec	Version	Factors
ASR		AASHTO ASR	System Default			
LFR		AASHTO LFR	System Default			
LRFD		AASHTO LRFD	System Default			
LRFR		AASHTO LRFR	System Default			

Standard Live Load Distribution Factors - Simplified

Lanes Loaded	Shear	Shear at Supports	Moment	Deflection
1 Lane	0.685	1.000	0.685	0.286
Multi Lane	0.685	1.000	0.685	0.571

LRFD Live Load Distribution Factors**LRFD Live Load Distribution Factors: Simplified**

Action Deflection

Distance (ft)	Length (ft)	Factor	Variation Type	Single Lane Factor	Multi Lane Factor	Start Single Lane Factor	End Single Lane Factor	Start Multi Lane Factor	End Multi Lane Factor
0.00	27.000			0.171	0.286	0.000	0.000	0.000	0.000

Girder Member

Name	Member 2
Description	Girder member generated using the design wizard
Creation Timestamp	
Last Modified Timestamp	

Pedestrian load lb/ft
 Member Alternative Name-Current Wizard Alternative
 Member Alternative Name-Existing Wizard Alternative

Member Loads

Settlement

Load Case	Support Number	X Translation Settlement (in)	Y Translation Settlement (in)	Z Rotation Settlement (Radians)
	1			
	2			

Supports

General

Support Number	Support Type	X Translation Type	Y Translation Type	Z Rotation Type
1	Pinned	Fixed	Fixed	Free
2	Roller	Free	Fixed	Free

Elastic

Override Z Rot Spring Const Indicator	Support Number	X Rotation Spring Constant (kip-in/rad)	X Translation Spring Constant (kip/ft)	Y Rotation Spring Constant (kip-in/rad)	Y Translation Spring Constant (kip/ft)	Z Rotation Spring Constant (kip-in/rad)	Z Translation Spring Constant (kip/ft)
	1						
	2						

ThreeD General

Support Number	Support Type	X Rotation Type	X Translation Type	Y Rotation Type	Y Translation Type	Z Rotation Type	Z Translation Type
1	Roller	Free	Free	Free	Fixed	Free	Free
2	Roller	Free	Free	Free	Fixed	Free	Free

ThreeD Elastic

Support Number	X Rotation Spring Constant (kip-in/rad)	X Translation Spring Constant (kip/ft)	Y Rotation Spring Constant (kip-in/rad)	Y Translation Spring Constant (kip/ft)	Z Rotation Spring Constant (kip-in/rad)	Z Translation Spring Constant (kip/ft)	Override Z Rot Spring Const Indicator
1							
2							

Member Alt - Prestressed Concrete Box Beam - Schd

Name	Wizard Alternative
Description	Member alternative generated using the design wizard
Default units	US Customary
Creation Timestamp	
Last Modified Timestamp	
Default rating method	LFR
LFD Single LL Factor Moment	0.685
LFD Single LL Factor Shear	0.685
LFD Single LL Factor Shear At Supports	1.000
LFD Single LL Factor Deflection	0.286
LFD Multi LL Factor Moment	0.685
LFD Multi LL Factor Shear	0.685
LFD Multi LL Factor Shear At Supports	1.000
LFD Multi LL Factor Deflection	0.571

Haunch Embedded Flange Indicator	false	
Haunch Type	Flange edges	
Deck curing method	Moist-cured	
Interface type	Unroughened	
Cohesion factor	0.075	ksi
Friction factor	0.600	
Interface width		in
Default interface width to beam widths	true	
Service life	75.00	Years
Time composite		Days
Time of analysis		Years
Time continuous		Days
Deck drying time		Days
Consider deck differential shrinkage loads	false	
Beam Projection Start		in
Beam Projection End		in
Distribution factor input method	Simplified	
Sufficiently connected to act as a unit	false	
K1	0.200	
K2	0.800	ksi
Allow distribution factors to be used to compute effects of permit loads with routine traffic	true	
Allow distribution factors to be used to compute effects of permit loads with routine traffic	true	
Distribution factor input method	Simplified	
Default Bolt Name		
Default Deck Concrete Name	INDOT PSC 5 ksi (US)	
Default Deck Reinf Steel Name	Grade 40	
Default Structural Steel Name		
Default Weld Name		
Default Stirrup Reinf Steel Name	Grade 40	
Default Beam Reinf Steel Name	Grade 40	
Default Prestress Tendons Name	1/2" (7W-270) SR	
Override LRFD Factor Name		
Override LRFR Factor Name		
Beam curing method	Steam-cured	
Curing time		Days
Ignore positive moment at supports in ratings	false	
LRFD loss & stress calculations	Gross Cross Section	
LRFR loss & stress calculations	Gross Cross Section	
LRFD consider splitting resistance article	false	
LRFR consider splitting resistance article	false	
LRFR consider deck reinf. development length	false	
LRFD consider deck reinf. development length	false	
LRFD shear computational method	General Procedure	
LRFR ignore design & legal load shear	true	
Exposure factor bottom of beam		
Exposure factor top of beam		
LRFR consider permit load tensile steel stress	false	
LRFR ignore permit load shear	true	
LRFR shear computation method	General Procedure	
LRFR ignore long. reinf. in rating	true	
LRFD Consider Inclined Flexural Forces Indicator	false	
LRFR Consider Inclined Flexural Forces Indicator	false	
LRFD allow negative epsilon in general shear method	false	
LRFR allow negative epsilon in general shear method	false	
LRFD POIs generate at support points	true	
LRFR POIs generate at support points	true	
LRFD POIs generate at support face & critical shear points	true	
LRFR POIs generate at support face & critical shear points	true	
LRFD POIs generate at tenth points except supports	true	
LRFR POIs generate at tenth points except supports	true	
Cross Section Based Indicator	false	
Beam Projection Start		in
Beam Projection End		in
Impact Factor Type	Standard - AASHTO	
Impact Factor Adjustment		
Impact Factor Override		%
LRFD Constant Impact Factor	33.0	%
LRFD Fatigue Impact Factor	15.0	%
Default Rating Method	LFR	
LRFR condition factor	Good or Satisfactory	
LRFR system factor	All Other Girder/Slab Bridges	
LRFD POI Tenth Points Indicator	false	

LRFR POI Tenth Points Indicator	false	
LRFD POIs generate at section change points	true	
LRFR POIs generate at section change points	true	
LRFD POIs generate at user-defined points	true	
LRFR POIs generate at user-defined points	true	
LRFD distribution factor application method	By Point of Interest	
LRFR distribution factor application method	By Point of Interest	
LRFR field measured section properties	false	
LRFR system factor override	false	
Self load case	true	
Name	Wizard Alternative	
Description	Member alternative generated using the design wizard	
Additional self load		kip/ft
Additional self load percentage		%
Default Prestress Tendons Name	1/2" (7W-270) SR	
Default Mild Reinf Steel Name	Grade 40	
Default Stirrup Reinf Steel Name	Grade 40	
Default Beam Concrete Name	INDOT PSC 5 ksi (US)	
Creation Timestamp		
Default Nail Name		
Allow cracking at grider ends	false	
Consider iterative minimum reinforcement factor	false	

Import Event

Beam Details

n	6.642	
Use Creep Indicator	false	
Force And Eccentricity Only Indicator	false	
Force		kip
Mid CGS		in
Left harp pt. dist. (X1)		ft
Right harp pt. dist. (X2)		ft
Left CGS		in
Right CGS		in
Left end	6.0000	in
Right end	6.0000	in
Strand Configuration	Straight/Debonded	
Left harp pt. radius		in
Right harp pt. radius		in
Length		ft
Length		ft
Web width		in
Web width		in
Default Beam Concrete Name	INDOT PSC 5 ksi (US)	
Prestress Properties Name	Wizard PS Properties	
PS Shape Name	INDOT WS12x48	
Span Number	1	

Strand Layout

Row Position	Column Position	Debonding Left Distance (in)	Debonding Right Distance (in)	Harp Point Left Distance (ft)	Harp Point Left Radius Of Curvature (in)	Harp Point Right Distance (ft)	Harp Point Right Radius Of Curvature (in)	Harp Left End Row Position	Harp Left End Column Position	Harp Right End Row Position	Harp Right End Column Position	Measured And Debonded From Left Type	Measured And Debonded From Right Type
1	5							0	0	0	0	End of Beam	End of Beam
1	6	24.0000	24.0000					0	0	0	0	End of Beam	End of Beam
1	18	48.0000	48.0000					0	0	0	0	End of Beam	End of Beam
1	21							0	0	0	0	End of Beam	End of Beam

Mild Steel

Ver tDistance (in)	Bar Count	Bar Size	Bar Spacing (in)	Side Cover (in)	Material	Start Distance (ft)	Length (ft)	Fully Developed Start	Fully Developed End	Head at start	Head at end
10.00	5.00	5	10.50	3.00	Grade 40	-0.50	28.00	FALSE	FALSE		

Continous Support Detail

Support Id Bearing Distance Left Bearing Distance Right
(in) (in)

Stress Limit Ranges

Span	Name	Distance (ft)	Length (ft)
1	Wizard PS Stress Limit	-0.50	28.00

Vertical Shear Reinforcement Ranges

Span	Distance (ft)	Extend Vert Reinf	Into Deck Indicator	Number Of Spaces	Shear Reinf Def	Name	Spacing (ft)
1	0.17	FALSE		1	S18		0.0000
1	0.17	FALSE		3	S18		6.0000
1	25.83	FALSE		4	S18		6.0000

Horizontal Shear Reinforcement Ranges

Composite Deck Indicator Span Distance Composite Length Number Of Spaces Shear Reinf Def Name Spacing
(ft) (ft) (ft)

Effective Supports

Span	Number (in)	From Start (in)	From End (in)
1			

Spec Selection

Analysis Method	Type	Analysis Module	Selection Type	Spec Version	Factors
ASR		AASHTO ASR	System Default		
LFR		AASHTO LFR	System Default		
LRFD		AASHTO LRFD	System Default		
LRFR		AASHTO LRFR	System Default		

Standard Live Load Distribution Factors - Simplified

Lanes Loaded	Shear	Shear at Supports	Moment	Deflection
1 Lane	0.685	1.000	0.685	0.286
Multi Lane	0.685	1.000	0.685	0.571

Girder Member

Name	Member 3
Description	Girder member generated using the design wizard
Creation Timestamp	
Last Modified Timestamp	

Pedestrian load lb/ft
 Member Alternative Name-Current Wizard Alternative
 Member Alternative Name-Existing Wizard Alternative

Member Loads

Settlement

Load Case	Support Number	X Translation Settlement (in)	Y Translation Settlement (in)	Z Rotation Settlement (Radians)
	1			
	2			

Supports

General

Support Number	Support Type	X Translation Type	Y Translation Type	Z Rotation Type
1	Pinned	Fixed	Fixed	Free
2	Roller	Free	Fixed	Free

Elastic

Override Z Rot Spring Const Indicator	Support Number	X Rotation Spring Constant (kip-in/rad)	X Translation Spring Constant (kip/ft)	Y Rotation Spring Constant (kip-in/rad)	Y Translation Spring Constant (kip/ft)	Z Rotation Spring Constant (kip-in/rad)	Z Translation Spring Constant (kip/ft)
	1						
	2						

ThreeD General

Support Number	Support Type	X Rotation Type	X Translation Type	Y Rotation Type	Y Translation Type	Z Rotation Type	Z Translation Type
1	Roller	Free	Free	Free	Fixed	Free	Free
2	Roller	Free	Free	Free	Fixed	Free	Free

ThreeD Elastic

Support Number	X Rotation Spring Constant (kip-in/rad)	X Translation Spring Constant (kip/ft)	Y Rotation Spring Constant (kip-in/rad)	Y Translation Spring Constant (kip/ft)	Z Rotation Spring Constant (kip-in/rad)	Z Translation Spring Constant (kip/ft)	Override Z Rot Spring Const Indicator
1							
2							

Member Alt - Prestressed Concrete Box Beam - Schd

Name	Wizard Alternative
Description	Member alternative generated using the design wizard
Default units	US Customary
Creation Timestamp	
Last Modified Timestamp	
Default rating method	LFR
LFD Single LL Factor Moment	0.685
LFD Single LL Factor Shear	0.685
LFD Single LL Factor Shear At Supports	1.000
LFD Single LL Factor Deflection	0.286
LFD Multi LL Factor Moment	0.685
LFD Multi LL Factor Shear	0.685
LFD Multi LL Factor Shear At Supports	1.000
LFD Multi LL Factor Deflection	0.571

Haunch Embedded Flange Indicator	false	
Haunch Type	Flange edges	
Deck curing method	Moist-cured	
Interface type	Monolithic	
Cohesion factor	0.400	ksi
Friction factor	1.400	
Interface width		in
Default interface width to beam widths	true	
Service life	75.00	Years
Time composite		Days
Time of analysis		Years
Time continuous		Days
Deck drying time		Days
Consider deck differential shrinkage loads	false	
Beam Projection Start		in
Beam Projection End		in
Distribution factor input method	Simplified	
Sufficiently connected to act as a unit	false	
K1	0.250	
K2	1.500	ksi
Allow distribution factors to be used to compute effects of permit loads with routine traffic	true	
Allow distribution factors to be used to compute effects of permit loads with routine traffic	true	
Distribution factor input method	Simplified	
Default Bolt Name		
Default Deck Concrete Name	INDOT PSC 5 ksi (US)	
Default Deck Reinf Steel Name	Grade 40	
Default Structural Steel Name		
Default Weld Name		
Default Stirrup Reinf Steel Name	Grade 40	
Default Beam Reinf Steel Name	Grade 40	
Default Prestress Tendons Name	1/2" (7W-270) SR	
Override LRFD Factor Name		
Override LRFR Factor Name		
Beam curing method	Steam-cured	
Curing time		Days
Ignore positive moment at supports in ratings	false	
LRFD loss & stress calculations	Gross Cross Section	
LRFR loss & stress calculations	Gross Cross Section	
LRFD consider splitting resistance article	false	
LRFR consider splitting resistance article	false	
LRFR consider deck reinf. development length	false	
LRFD consider deck reinf. development length	false	
LRFD shear computational method	General Procedure	
LRFR ignore design & legal load shear	true	
Exposure factor bottom of beam		
Exposure factor top of beam		
LRFR consider permit load tensile steel stress	false	
LRFR ignore permit load shear	true	
LRFR shear computation method	General Procedure	
LRFR ignore long. reinf. in rating	true	
LRFD Consider Inclined Flexural Forces Indicator	false	
LRFR Consider Inclined Flexural Forces Indicator	false	
LRFD allow negative epsilon in general shear method	false	
LRFR allow negative epsilon in general shear method	false	
LRFD POIs generate at support points	true	
LRFR POIs generate at support points	true	
LRFD POIs generate at support face & critical shear points	true	
LRFR POIs generate at support face & critical shear points	true	
LRFD POIs generate at tenth points except supports	true	
LRFR POIs generate at tenth points except supports	true	
Cross Section Based Indicator	false	
Beam Projection Start		in
Beam Projection End		in
Impact Factor Type	Standard - AASHTO	
Impact Factor Adjustment		
Impact Factor Override		%
LRFD Constant Impact Factor	33.0	%
LRFD Fatigue Impact Factor	15.0	%
Default Rating Method	LFR	
LRFR condition factor	Good or Satisfactory	
LRFR system factor	All Other Girder/Slab Bridges	
LRFD POI Tenth Points Indicator	false	

LRFR POI Tenth Points Indicator	false	
LRFD POIs generate at section change points	true	
LRFR POIs generate at section change points	true	
LRFD POIs generate at user-defined points	true	
LRFR POIs generate at user-defined points	true	
LRFD distribution factor application method	By Point of Interest	
LRFR distribution factor application method	By Point of Interest	
LRFR field measured section properties	false	
LRFR system factor override	false	
Self load case	true	
Name	Wizard Alternative	
Description	Member alternative generated using the design wizard	
Additional self load		kip/ft
Additional self load percentage		%
Default Prestress Tendons Name	1/2" (7W-270) SR	
Default Mild Reinf Steel Name	Grade 40	
Default Stirrup Reinf Steel Name	Grade 40	
Default Beam Concrete Name	INDOT PSC 5 ksi (US)	
Creation Timestamp		
Default Nail Name		
Allow cracking at grider ends	false	
Consider iterative minimum reinforcement factor	false	

Import Event

Beam Details

n	6.642	
Use Creep Indicator	false	
Force And Eccentricity Only Indicator	false	
Force		kip
Mid CGS		in
Left harp pt. dist. (X1)		ft
Right harp pt. dist. (X2)		ft
Left CGS		in
Right CGS		in
Left end	6.0000	in
Right end	6.0000	in
Strand Configuration	Straight/Debonded	
Left harp pt. radius		in
Right harp pt. radius		in
Length		ft
Length		ft
Web width		in
Web width		in
Default Beam Concrete Name	INDOT PSC 5 ksi (US)	
Prestress Properties Name	Wizard PS Properties	
PS Shape Name	INDOT WS12x48	
Span Number	1	

Strand Layout

Row Position	Column Position	Debonding Left Distance (in)	Debonding Right Distance (in)	Harp Point Left Distance (ft)	Harp Point Left Radius Of Curvature (in)	Harp Point Right Distance (ft)	Harp Point Right Radius Of Curvature (in)	Harp Left End Row Position	Harp Left End Column Position	Harp Right End Row Position	Harp Right End Column Position	Measured And Debonded From Left Type	Measured And Debonded From Right Type
1	2	24.0000	24.0000					0	0	0	0	End of Beam	End of Beam
1	4	48.0000	48.0000					0	0	0	0	End of Beam	End of Beam
1	6	72.0000	72.0000					0	0	0	0	End of Beam	End of Beam
1	8							0	0	0	0	End of Beam	End of Beam
1	9							0	0	0	0	End of Beam	End of Beam

1	10					0	0	0	0	End of Beam	End of Beam
1	11					0	0	0	0	End of Beam	End of Beam
1	12					0	0	0	0	End of Beam	End of Beam
1	13					0	0	0	0	End of Beam	End of Beam
1	14					0	0	0	0	End of Beam	End of Beam
1	16					0	0	0	0	End of Beam	End of Beam
1	18	72.0000	72.0000			0	0	0	0	End of Beam	End of Beam
1	20	48.0000	48.0000			0	0	0	0	End of Beam	End of Beam
1	22	24.0000	24.0000			0	0	0	0	End of Beam	End of Beam

Mild Steel

Ver tDistance (in)	Bar Count	Bar Size	Bar Spacing (in)	Side Cover (in)	Material	Start Distance (ft)	Length (ft)	Fully Developed Start	Fully Developed End	Head at start	Head at end
10.00	5.00	5	10.50	3.00	Grade 40	-0.50	28.00	FALSE	FALSE		

Continous Support Detail

Support Id Bearing Distance Left (in) Bearing Distance Right (in)

Stress Limit Ranges

Span	Name	Distance (ft)	Length (ft)
1	Wizard PS Stress Limit	-0.50	28.00

Deck Concrete Profile

Concrete Name	Distance (ft)	Structural Thickness (in)	Effective Width LRFD (in)	Effective Width Standard (in)	Length (ft)	Modular Ratio	Effective Width LRFD Start (in)	Effective Width Standard Start (in)	Effective Width LRFD End (in)	Effective Width Standard End (in)
INDOT PSC 5 ksi (US)	0.00				26.40					

Vertical Shear Reinforcement Ranges

Span	Distance (ft)	Extend Vert Reinf Into Deck	Indicator	Number Of Spaces	Shear Reinf Def Name	Spacing (ft)
1	0.17	FALSE		1	S18	0.0000
1	0.17	FALSE		3	S18	6.0000
1	25.83	FALSE		4	S18	6.0000

Horizontal Shear Reinforcement Ranges

Composite Deck	Indicator Span	Distance Composite	Length Number	Of Spaces	Shear Reinf	Def Name	Spacing
	(ft)	(ft)					(ft)

Effective Supports

Span Number	From Start	From End
	(in)	(in)

1

Spec Selection

Analysis Method	Type	Analysis Module	Selection Type	Spec	Version	Factors
-----------------	------	-----------------	----------------	------	---------	---------

ASR		AASHTO ASR	System	Default		
LFR		AASHTO LFR	System	Default		
LRFD		AASHTO LRFD	System	Default		
LRFR		AASHTO LRFR	System	Default		

Standard Live Load Distribution Factors - Simplified

Lanes Loaded	Shear	Shear at Supports	Moment	Deflection
--------------	-------	-------------------	--------	------------

1 Lane	0.685	1.000	0.685	0.286
Multi Lane	0.685	1.000	0.685	0.571

Girder Member

Name	Member 7
Description	Girder member generated using the design wizard
Creation Timestamp	
Last Modified Timestamp	
Pedestrian load	lb/ft
Member Alternative Name-Current	Wizard Alternative
Member Alternative Name-Existing	Wizard Alternative

Member Loads

Distributed Member Loads

Direction Type	Distance	Length	Load Case Name	Load End (kip/ft)	Load Start (kip/ft)	WS Field Measured	Percent of Load Flexure (%)	Percent of Load Shear (%)	Description
X direction	0.00	27.00	DC1	0.030	0.030	FALSE	100.00	100.00	

Settlement

Load Case	Support Number	X Translation	Settlement Y Translation	Settlement Z Rotation	Settlement
		(in)	(in)	(in)	(Radians)

1
2

Supports

General

Support Number	Support Type	X Translation Type	Y Translation Type	Z Rotation Type
----------------	--------------	--------------------	--------------------	-----------------

1	Pinned	Fixed	Fixed	Free
2	Roller	Free	Fixed	Free

Elastic

Override Z Rot Spring Const Indicator	Support Number	X Rotation Spring Constant (kip-in/rad)	X Translation Spring Constant (kip/ft)	Y Rotation Spring Constant (kip-in/rad)	Y Translation Spring Constant (kip/ft)	Z Rotation Spring Constant (kip-in/rad)	Z Translation Spring Constant (kip/ft)
	1						
	2						

ThreeD General

Support Number	Support Type	X Rotation Type	X Translation Type	Y Rotation Type	Y Translation Type	Z Rotation Type	Z Translation Type
1	Roller	Free	Free	Free	Fixed	Free	Free
2	Roller	Free	Free	Free	Fixed	Free	Free

ThreeD Elastic

Support Number	X Rotation Spring Constant (kip-in/rad)	X Translation Spring Constant (kip/ft)	Y Rotation Spring Constant (kip-in/rad)	Y Translation Spring Constant (kip/ft)	Z Rotation Spring Constant (kip-in/rad)	Z Translation Spring Constant (kip/ft)	Override Z Rot Spring Const Indicator
1							
2							

Member Alt - Prestressed Concrete Box Beam - Schd

Name	Wizard Alternative						
Description	Member alternative generated using the design wizard						
Default units	US Customary						
Creation Timestamp							
Last Modified Timestamp							
Default rating method	LFR						
LFD Single LL Factor Moment	0.685						
LFD Single LL Factor Shear	0.685						
LFD Single LL Factor Shear At Supports	1.000						
LFD Single LL Factor Deflection	0.286						
LFD Multi LL Factor Moment	0.685						
LFD Multi LL Factor Shear	0.685						
LFD Multi LL Factor Shear At Supports	1.000						
LFD Multi LL Factor Deflection	0.571						
Haunch Embedded Flange Indicator	false						
Haunch Type	Flange edges						
Deck curing method	Moist-cured						
Interface type	Unroughened						
Cohesion factor	0.075						ksi
Friction factor	0.600						
Interface width							in
Default interface width to beam widths	true						
Service life	75.00						Years
Time composite							Days
Time of analysis							Years
Time continuous							Days
Deck drying time							Days
Consider deck differential shrinkage loads	false						
Beam Projection Start							in
Beam Projection End							in
Distribution factor input method	Simplified						
Sufficiently connected to act as a unit	false						
K1	0.200						
K2	0.800						ksi
Allow distribution factors to be used to compute effects of permit loads with routine traffic	true						
Allow distribution factors to be used to compute effects of permit loads with routine traffic	false						
Distribution factor input method	Simplified						
Default Bolt Name							
Default Deck Concrete Name	INDOT PSC 5 ksi (US)						
Default Deck Reinf Steel Name	Grade 40						
Default Structural Steel Name							
Default Weld Name							

Default Stirrup Reinf Steel Name	Grade 40	
Default Beam Reinf Steel Name	Grade 40	
Default Prestress Tendons Name	1/2" (7W-270) SR	
Override LRFD Factor Name		
Override LRFR Factor Name		
Beam curing method	Steam-cured	
Curing time		Days
Ignore positive moment at supports in ratings	false	
LRFD loss & stress calculations	Gross Cross Section	
LRFR loss & stress calculations	Gross Cross Section	
LRFD consider splitting resistance article	false	
LRFR consider splitting resistance article	false	
LRFR consider deck reinf. development length	false	
LRFD consider deck reinf. development length	false	
LRFD shear computational method	General Procedure	
LRFR ignore design & legal load shear	true	
Exposure factor bottom of beam		
Exposure factor top of beam		
LRFR consider permit load tensile steel stress	false	
LRFR ignore permit load shear	true	
LRFR shear computation method	General Procedure	
LRFR ignore long. reinf. in rating	true	
LRFD Consider Inclined Flexural Forces Indicator	false	
LRFR Consider Inclined Flexural Forces Indicator	false	
LRFD allow negative epsilon in general shear method	false	
LRFR allow negative epsilon in general shear method	false	
LRFD POIs generate at support points	true	
LRFR POIs generate at support points	true	
LRFD POIs generate at support face & critical shear points	true	
LRFR POIs generate at support face & critical shear points	true	
LRFD POIs generate at tenth points except supports	true	
LRFR POIs generate at tenth points except supports	true	
Cross Section Based Indicator	false	
Beam Projection Start		in
Beam Projection End		in
Impact Factor Type	Standard - AASHTO	
Impact Factor Adjustment		
Impact Factor Override		%
LRFD Constant Impact Factor	33.0	%
LRFD Fatigue Impact Factor	15.0	%
Default Rating Method	LFR	
LRFR condition factor	Good or Satisfactory	
LRFR system factor	All Other Girder/Slab Bridges	
LRFD POI Tenth Points Indicator	false	
LRFR POI Tenth Points Indicator	false	
LRFD POIs generate at section change points	true	
LRFR POIs generate at section change points	true	
LRFD POIs generate at user-defined points	true	
LRFR POIs generate at user-defined points	true	
LRFD distribution factor application method	By Point of Interest	
LRFR distribution factor application method	By Point of Interest	
LRFR field measured section properties	false	
LRFR system factor override	false	
Self load case	true	
Name	Wizard Alternative	
Description	Member alternative generated using the design wizard	
Additional self load		kip/ft
Additional self load percentage		%
Default Prestress Tendons Name	1/2" (7W-270) SR	
Default Mild Reinf Steel Name	Grade 40	
Default Stirrup Reinf Steel Name	Grade 40	
Default Beam Concrete Name	INDOT PSC 5 ksi (US)	
Creation Timestamp		
Default Nail Name		
Allow cracking at grider ends	false	
Consider iterative minimum reinforcement factor	false	

Import Event**Beam Details**

n	6.642	
Use Creep Indicator	false	
Force And Eccentricity Only Indicator	false	
Force		kip
Mid CGS		in
Left harp pt. dist. (X1)		ft
Right harp pt. dist. (X2)		ft
Left CGS		in
Right CGS		in
Left end	6.0000	in
Right end	6.0000	in
Strand Configuration	Straight/Debonded	
Left harp pt. radius		in
Right harp pt. radius		in
Length		ft
Length		ft
Web width		in
Web width		in
Default Beam Concrete Name	INDOT PSC 5 ksi (US)	
Prestress Properties Name	Wizard PS Properties	
PS Shape Name	INDOT WS12x48	
Span Number	1	

Strand Layout

Row Position	Column Position	Debonding Left Distance (in)	Debonding Right Distance (in)	Harp Point Left Distance (ft)	Harp Point Left Radius Of Curvature (in)	Harp Point Right Distance (ft)	Harp Point Right Radius Of Curvature (in)	Harp Left End Row Position	Harp Left End Column Position	Harp Right End Row Position	Harp Right End Column Position	Measured And Debonded From Left Type	Measured And Debonded From Right Type
1	2	24.0000	24.0000					0	0	0	0	End of Beam	End of Beam
1	4	48.0000	48.0000					0	0	0	0	End of Beam	End of Beam
1	6	72.0000	72.0000					0	0	0	0	End of Beam	End of Beam
1	8							0	0	0	0	End of Beam	End of Beam
1	9							0	0	0	0	End of Beam	End of Beam
1	10							0	0	0	0	End of Beam	End of Beam
1	11							0	0	0	0	End of Beam	End of Beam
1	12							0	0	0	0	End of Beam	End of Beam
1	13							0	0	0	0	End of Beam	End of Beam
1	14							0	0	0	0	End of Beam	End of Beam
1	16							0	0	0	0	End of Beam	End of Beam
1	18	72.0000	72.0000					0	0	0	0	End of Beam	End of Beam
1	20	48.0000	48.0000					0	0	0	0	End of Beam	End of Beam
1	22	24.0000	24.0000					0	0	0	0	End of Beam	End of Beam

Mild Steel

Ver tDistance (in)	Bar Count	Bar Size	Bar Spacing (in)	Side Cover (in)	Material	Start Distance (ft)	Length (ft)	Fully Developed Start	Fully Developed End	Head at start	Head at end
--------------------	-----------	----------	------------------	-----------------	----------	---------------------	-------------	-----------------------	---------------------	---------------	-------------

10.00 5.00 10.50 3.00 -0.50 28.00 FALSE FALSE
 5 Grade 40

Continous Support Detail

Support Id Bearing Distance Left Bearing Distance Right
 (in) (in)

Stress Limit Ranges

Span	Name	Distance (ft)	Length (ft)
1	Wizard PS Stress Limit	-0.50	28.00

Deck Concrete Profile

Concrete Name	Distance (ft)	Structural Thickness (in)	Effective Width LRFD (in)	Effective Width Standard (in)	Length (ft)	Modular Ratio	Effective Width LRFD Start (in)	Effective Width Standard Start (in)	Effective Width LRFD End (in)	Effective Width Standard End (in)
INDOT PSC 5 ksi (US)	0.00				26.40					

Vertical Shear Reinforcement Ranges

Span	Distance (ft)	Extend	Vert Reinf	Into Deck	Indicator	Number	Of Spaces	Shear Reinf	Def Name	Spacing (ft)
1	0.17		FALSE			1		S18		0.0000
1	0.17		FALSE			3		S18		6.0000
1	25.83		FALSE			4		S18		6.0000

Horizontal Shear Reinforcement Ranges

Composite Deck	Indicator	Span Distance (ft)	Composite Length (ft)	Number	Of Spaces	Shear Reinf	Def Name	Spacing (ft)
----------------	-----------	--------------------	-----------------------	--------	-----------	-------------	----------	--------------

Effective Supports

Span	Number	From Start (in)	From End (in)
1			

Spec Selection


Analysis Method	Type	Analysis Module	Selection Type	Spec	Version	Factors
ASR		AASHTO ASR	System	Default		
LFR		AASHTO LFR	System	Default		
LRFD		AASHTO LRFD	System	Default		
LRFR		AASHTO LRFR	System	Default		

Standard Live Load Distribution Factors - Simplified

Lanes Loaded	Shear	Shear at Supports	Moment	Deflection
1 Lane	0.685	1.000	0.685	0.286
Multi Lane	0.685	1.000	0.685	0.571

WS-21
SECTION PROPERTIES

A = 600.79 in²
I = 32,619 in⁴
S_x = 3180 in³
S_y = 3036 in³
r_x = 10.74 in




STANDARD STRAND 250 K

SPAN C.C. BARS (Feet)	Steel for Temp. End Strips	#1 STRAND		# BOND BREAK	#3 STRAND	#2 STRAND		# BOND BREAK	#3 STRAND	WEIGHT (lbs.)
		No.	Row			No.	Row			
35	.95	18	1		2	10	1		2	24,000
			2				2			
			3				3			
37	1.21	20	1		2	12	1		1	25,300
			2				2			
			3				3			
39	1.53	22	1		2	14	1		1	26,500
			2				2			
			3				3			
41	1.44	24	1		2	14	1		1	27,800
			2				2			
			3				3			
43	1.56	26	1		2	15	1		1	29,000
			2				2			
			3				3			
45	1.67	28	1		1	16	1		1	32,300
			2				2			
			3				3			
47	1.94	29	1	2@1.9		18	1	2@1.9		31,900
			2				2			
			3				3			

WS-17
SECTION PROPERTIES

A = 556.75 in²
I = 18,390 in⁴
S_x = 2204 in³
S_y = 2123 in³
r_x = 8.65 in



STANDARD STRAND 250 K


SPAN C.C. BARS (Feet)	Steel for Temp. End Strips	#1 STRAND		# BOND BREAK	#3 STRAND	#2 STRAND		# BOND BREAK	#3 STRAND	WEIGHT (lbs.)
		No.	Row			No.	Row			
25	.56	11	1		2	6	1		2	14,800
			2				2			
			3				3			
25	.69	13	1		2	7	1		2	16,000
			2				2			
			3				3			
27	.92	15	1		2	9	1		1	17,200
			2				2			
			3				3			
29	1.03	17	1		2	10	1		1	18,500
			2				2			
			3				3			
31	1.18	19	1		2	11	1		1	19,500
			2				2			
			3				3			
33	1.40	22	1		1	13	1		1	20,600
			2				2			
			3				3			
35	1.52	24	1		1	14	1	2@1.5		21,800
			2				2			
			3				3			
37	1.63	27	1	3@1.5		15	1	2@1.5		23,000
			2				2			
			3				3			
39	1.89	29	1	5@1.5		17	1	2@1.5, 2@2.10		24,100
			2				2			
			3				3			

HIGH STRENGTH STRAND 270 K

SPAN C.C. BARS (Feet)	Steel for Temp. End Strips	#1 STRAND		# BOND BREAK	#3 STRAND	#2 STRAND		# BOND BREAK	#3 STRAND	WEIGHT (lbs.)
		No.	Row			No.	Row			
25	.67	10	1		2	6	1		1	14,800
			2				2			
			3				3			
25	.81	11	1		2	7	1		1	16,000
			2				2			
			3				3			
27	.94	13	1		2	8	1		1	17,200
			2				2			
			3				3			
29	1.03	15	1		2	9	1			18,500
			2				2			
			3				3			
31	1.22	17	1		2	10	1			19,500
			2				2			
			3				3			
33	1.35	19	1		2	11	1			20,600
			2				2			
			3				3			
35	1.49	21	1		1	12	1	2@1.5		21,800
			2				2			
			3				3			
37	1.79	24	1	4@1.5		14	1	2@1.5, 2@2.10		23,000
			2				2			
			3				3			
39	1.98	26	1	4@1.5, 2@2.10		15	1	2@1.5, 1@2.40		24,100
			2				2			
			3				3			

WS-12
SECTION PROPERTIES

A = 567.75 in²
I = 6850 in⁴
S_x = 1136 in³
S_y = 1147 in³
r_x = 5.97 in



STANDARD STRAND 250 K

SPAN C.C. BARS (Feet)	Steel for Temp. End Strips	#1 STRAND		# BOND BREAK	#3 STRAND	#2 STRAND		# BOND BREAK	#3 STRAND	WEIGHT (lbs.)
		No.	Row			No.	Row			
15	1.06	12	1		1	7	1			9,500
			2				2			
			3				3			
17	1.22	14	1		1	8	1			10,600
			2				2			
			3				3			
19	1.46	16	1	2@1.0		10	1	2@2.0		11,800
			2				2			
			3				3			
21	1.71	19	1	2@1.0, 1@2.0		11	1	2@1.0, 1@2.0		13,000
			2				2			
			3				3			
23	2.09	21	1	2@1.0, 2@2.0, 1@3.0		13	1	2@2.0, 2@3.0		14,200
			2				2			
			3				3			
25	2.20	24	1	2@1.0, 2@2.0, 2@3.0		14	1	2@1.0, 2@2.0, 2@3.0		15,400
			2				2			
			3				3			
27	2.79	28	1	4@1.0, 4@2.0, 2@3.0		17	1	2@1.0, 2@2.0, 2@3.0		16,600
			2				2			
			3				3			

HIGH STRENGTH STRAND 270 K

SPAN C.C. BARS (Feet)	Steel for Temp. End Strips	#1 STRAND		# BOND BREAK	#3 STRAND	#2 STRAND		# BOND BREAK	#3 STRAND	WEIGHT (lbs.)
		No.	Row			No.	Row			
15	1.05	10	1		2	6	1			9,500
			2				2			
			3				3			
17	1.23	12	1		1	7	1			10,600
			2				2			
			3				3			
19	1.43	13	1	1@1.0		8	1	2@1.0		11,800
			2				2			
			3				3			
21	1.60	17	1	2@1.0, 1@2.0		10	1	2@1.0, 2@3.0		13,000
			2				2			
			3				3			
23	1.98	19	1	2@1.0, 2@2.0, 1@3.0		11	1	2@1.0, 2@3.0		14,200
			2				2			
			3				3			
25	2.38	22	1	2@1.0, 2@2.0, 2@3.0		13	1	2@2.0, 2@3.0, 1@3.0		15,400
			2				2			
			3				3			
27	2.66	23	1	3@1.0, 2@2.0, 2@3.0		14	1	2@2.0, 2@3.0, 2@3.0		16,600
			2				2			
			3				3			

REVISIONS	
10/1/69	Clearances
7/1/70	stirrups
3-1-71	Clearances

PRESTRESSED NON-COMPOSITE BOX BEAM
4'-0" WIDE

STATE OF INDIANA

SCALE: NONE

MAY 5 1965

RECOMMENDED FOR APPROVAL: *C.R. Rummel*

APPROVED: *C.J. Klingenschager*

APPROVED: *W.W. Shanker*

APPROVED: *T.L. Shanker*

BRIDGE # PB88
BTD